

Transportation Building 310 Maple Park Avenue S.E. P.O. Box 47300 Olympia, WA 98504-7300 360-705-7000 TTY: 1-800-833-6388 www.wsdot.wa.gov

February 13, 2025

SENT VIA EMAIL

Director K.D. Chapman-See Office of Financial Management Senator Marko Liias, Chair Senate Transportation Committee

Representative Jake Fey, Chair House Transportation Committee

Dear Director Chapman-See, Senator Liias, and Representative Fey:

This letter transmits to you the quarterly project delivery status report for the sixth quarter of the 2023-25 biennium, as required in Section 312 of Chapter 472, Laws of 2023 (ESHB 1125). A copy of the Section 312 is attached. These reports provide status on scope, schedule, and budget through the quarter ending December 31, 2024, for all capital projects sans Ferries and Public Transportation. This report includes new projects added using programmatic funding provided by the Legislature. Not included in the report are public transportation projects funded through the department's operating program or projects being constructed for Sound Transit under a reimbursable agreement. Brief explanations for variances have been provided according to the following:

- Cost: An estimated cost increase or decrease greater than \$500,000 of the project's total cost or 2023-2025 appropriation.
- Schedule: A milestone delay that extends the project in excess of one quarter.
- Scope: A proposed change in the nature of the work included in the project that deviates from the legislative intent of the project.

This report aligns with the LEAP Transportation Document 2024-2 ALL PROJECTS as developed March 6, 2024. The format for these reports was designed to provide the information as directed in the proviso and was developed in cooperation with staff from the Office of Financial Management and Legislative transportation committees.

If you have questions on the attached material or need additional information, please contact me at (360) 705-7121 or troy.suing@wsdot.wa.gov.

Sincerely,

[Signature on File]

Troy A. Suing, Director Capital Program Development and Management Division NEW SECTION. Sec. 312. QUARTERLY REPORTING REQUIREMENTS FOR
 CAPITAL PROGRAM

9 On a quarterly basis, the department of transportation shall 10 provide to the office of financial management and the legislative 11 transportation committees a report for all capital projects in a 12 manner consistent with past practices as specified in section 313, 13 chapter 186, Laws of 2022.

31 Sec. 311. 2021 c 333 s 313 (uncodified) is amended to read as 32 follows:

33 QUARTERLY REPORTING REQUIREMENTS FOR CAPITAL PROGRAM

On a quarterly basis, the department of transportation shall provide to the office of financial management and the legislative transportation committees a report for all capital projects, except for ferry projects subject to the reporting requirements established

```
p. 109
```

ESSB 5689.SL

1 in section 309 ((of this act)), chapter 333, Laws of 2021, that must include: 2 (1) A TEIS version containing actual capital expenditures for all 3 projects consistent with the structure of the most recently enacted 4 5 budget; 6 (2) Anticipated cost savings, cost increases, reappropriations, 7 and schedule adjustments for all projects consistent with the structure of the most recently enacted budget; 8 (3) The award amount, the engineer's estimate, and the number of 9 10 bidders for all active projects consistent with the structure of the most recently enacted budget; and 11 (4) Risk reserves and contingency amounts for all projects 12 13 consistent with the structure of the most recently enacted budget.

Sec. 311. 2021 c 333 s 313 (uncodified) is amended to read as follows: QUARTERLY REPORTING REQUIREMENTS FOR CAPITAL PROGRAM

On a quarterly basis, the department of transportation shall provide to the office of financial management and the legislative transportation committees a report for all capital projects, except for ferry projects subject to the reporting requirements established in section 309 ((of this act)), chapter 333, Laws of 2021, that must include:

- (1) A TEIS version containing actual capital expenditures for all projects consistent with the structure of the most recently enacted budget;
- (2) Anticipated cost savings, cost increases, reappropriations, and schedule adjustments for all projects consistent with the structure of the most recently enacted budget;
- (3) The award amount, the engineer's estimate, and the number of bidders for all active projects consistent with the structure of the most recently enacted budget; and
- (4) Risk reserves and contingency amounts for all projects consistent with the structure of the most recently enacted budget.

					Fund	ing Variance						Schedule			Awarded Contr	acts ^{(5) and (6)}		Statu	us	
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Future	Comments 23-25 Q6 ^{(3) and (4)}
D3	888817W	Corson Ave RHQ - TEF Shop Building Replacement - NWR	4,100,000	4,100,000		4,100,000	75,302,000	71,202,000		1/6/2025	27	9/1/2025	44							Included \$71,202,000 Unfunded for Corson as described in Attachment A of intial 25-27 budget submittal and requested in November update.
D3 D3	D300701 D309701	Statewide Administrative Support Preservation and Improvement Minor Works Projects	1,076,000 10,736,000	1,076,000 10,736,000		15,497,195 197,775,020	15,392,107 129,794,906	-105,089 -67,980,114		7/1/2013		6/15/2035		1,434,650	6/24/2019	1,348,000	4	X		Reduced Minor Works to incldue new items for necessary work not eligible for Minor Works but are critical to proactive program maangement and budgeting. This is primarily scoping/pre-design in support of future activities and budgets and reconsultruction of shed facilities. This update is in alignment with further clarifying the intent of investments for Capital Facilities in our budgeting activities.
D3	D311701	NPDES Facilities Projects	2,592,000	2,592,000		17,701,226	17,701,226			3/30/2015		5/15/2035		1,150,000	6/27/2022	1,799,799	2	х		
D3	D3212301	Radio Site HVAC Systems		0	0	300,000	214,243	-85,757										Х		
D3	D323TUMD	Facilities Tumwater Site Building Demolition Funding	2,000,000	2,000,000		2,000,000	5,500,000	3,500,000											х	Requesting fund transfer from Minor Works for asbestos related work.
D3	D325MAJR	Major Facility Replacements					25,000,000	25,000,000												Reduced Minor Works to incldue new items for necessary work not eligible for Minor Works but are critical to proactive program maangement and budgeting. This is primarily scoping/pre-design in support of future activities and budgets and reconsutruction of shed facilities. This update is in alignment with further clarifying the intent of investments for Capital Facilities in our budgeting activities.
D3	D325SPDW	Scoping and Predesign					10,000,000	10,000,000												Reduced Minor Works to incldue new items for necessary work not eligible for Minor Works but are critical to proactive program maangement and budgeting. This is primarily scoping/pre-design in support of future activities and budgets and reconsutruction of shed facilities. This update is in alignment with further clarifying the intent of investments for Capital Facilities in our budgeting activities.
D3	D3400301	Buildings - Clean Energy Compliance	15,457,000	1,000,000	-14,457,000	25,238,000	10,781,000	-14,457,000											х	Southwest Region building was determined to be Clean Energy Compliant and therefore the associated funding is unneeded.
D3	D399301	Olympic Region Headquarters Facility Site Debt Service	505,500	505,500		5,834,978	5,834,978											х		
D3	D3PW001	Northup Pre-Wash NPDES	295,000	295,000	0	1,960,814	1,969,285	8,471		6/12/2023		10/29/2023						Х		
D3	D3PW002	Wandermere Pre-Wash NPDES	517,000	517,000		517,000	517,000											Х		
D3 D3	D3PW003 G2000120	Geiger Pre-Wash NPDES	517,000	517,000		517,000	517,000	5,000,000		4/10/2028		6/15/2028						X		
D3	L1000151	Corson Ave RHQ Site Plan Olympic Region Maintenance and Administration Facility	2,957		-2,957	61,054,000	5,000,000 61,050,865	-3,135		7/30/2018		3/10/2021		47,665,000	2/12/2019	47,999,000	3	x		
D3	L2000287	Northwest Region Headquarters Renovation				13,985,000	13,984,999	-1		10/2/2018		6/29/2021		37,987,085	3/13/2019	37,999,999	2	х		
D3	L2021036	Dayton Avenue COP Payments	4,025,250	4,025,250		40,250,000	40,250,000											Х		
D3	L2021185	Truck Parking Expansion	1,200,000	1,200,000		1,200,000	1,200,000													
11	000015R	Dept of Revenue - Sales Tax on Projects on Federal/Tribal land	1,000	1,000		87,000	87,000											x		
11	099905Q	Local Funds Placeholder for Improvement Program	10,000,000	10,000,000		90,000,000	90,000,000 3,975,000							004 700	7/11/0011	391,314		x	х	
11	0BI1002 0BI100A	Pedestrian & Bicycle Improvements		159,000		3,975,000	3,975,000							294,736	7/11/2011		1	x		
11		Mobility Reappropriation for Projects Assumed to be Complete	7,000	7,000											6/1/2004	2,482,000	5	Â		
11	0BI100B	Nickel/TPA Projects Completed with Minor Ongoing Expenditures	261,000	261,000		869,000	869,000							25,270,756	2/25/2008	18,877,586	7	x		
11	100098U	WA-BC Joint Transportation Action Plan - Int'l Mobility & Trade Corridor	200,000	500,000	300,000	1,076,000	8,475,000	7,399,000										x		Including estimates for outbiennia support for International Mobility & Trade Corridor program and added \$6,599,400 SMART Grant for implementation of Advanced Border Information System (ABIS).
11	100521W	I-5/NB Seneca St to SR 520 - Mobility Improvements	9,133,000	12,230,000	3,097,000	39,890,000	42,987,000	3,097,000						17,015,628	1/21/2021	15,754,516	4	x		Redesign of a sign bridge created delays from January 2023 to the present and it has been determined that the contractor is entitled to all the working
11	100904B	SR 9/176th Street SE to SR 96 - Widening	13,146,000	4,817,000	-8,329,000	21,922,000	21,922,000											x		days and in turn compensation for the extended overhead. Adjusting cashflow per latest contractor estimates.
11	109010Z	I-90/Judkins Park Station - Reconnecting Communities		855,000	855,000		2,000,000	1,000,000												Requesting transfer of \$1,000,000 of Federal authority to new BIN 109010Z to reflect previously awarded RAISE grant for Northwest Region Judkin Park Station project.

					Fund	ing Variance					:	Schedule			Awarded Contra	acts ^{(5) and (6)}		Statu	S	
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Future	Comments 23-25 Q6 ^{(3) and (4)}
11	140511A	I-405 South Downtown Access Study Support	49,000		-49,000	209,000	160,000	-49,000										х		
11	140567H	I-405/NE 85th St Interchange - Toll Infrastructure	9,114,000	8,109,000	-1,005,000	22,440,000	22,358,000	-82,000	2,052,699					215,000,000	12/16/2022	234,432,000	3	x		Including \$1,000,000 of unfunded toll infrastructure escalation costs and reducing local fund contributions by \$1,082,000. Cashflow adjusted to reflect latest delivery estimates.
11	152201C	SR 522/I-5 to I-405 - Multimodal Improvements	27,000	27,000		22,566,000	22,566,000								5/29/2001	960,053	3	х		
11	152234E	SR 522/Snohomish River Bridge to US 2 - Add Lanes				145,637,000	145,637,000							22,322,279	6/1/2010	15,514,435	8	х		
11	153915A	SR 539/Lynden-Aldergrove Port of Entry Improvements				7,605,000	7,605,000							3,803,077	5/7/2014	3,262,709	7	х		
11	300344D	SR 3/Belfair Area - Widening and Safety Improvements	5,000	5,000		26,545,000	26,545,000							9,809,649	5/29/2015	10,255,073	6	х		
11	300504A	I-5/Tacoma HOV Improvements (Nickel/TPA)	15,638,000	15,772,000	134,000	1,347,949,000	1,348,083,000	134,000						103,100,763	6/10/2014	98,175,444	6	х		
11	310107B	US 101/Shore Rd to Kitchen Rd - Widening				51,059,000	51,059,000							33,989,673	11/21/2012	27,069,690	9	х		
11	316204C	SR 162/Right of Way Acquisition for Tehaleh Development	3,232,000	3,232,000		4,555,000	4,555,000											x		
11	316706C	SR 167/SR 410 to SR 18 - Congestion Management	18,103,000	18,923,000	820,000	135,299,000	357,006,000	221,707,000						21,630,896	4/2/2021	22,799,719	4	х		Includes \$220,000,000 in Unfunded needs, as descibed in budget submittal Attachment A, per November update request.
11	400520D	I-5/0.5 Mile North of Interstate Bridge to NE 99th St SB - Bus Lane				3,992,000	3,992,000			3/23/2020		8/14/2020		3,583,203	5/14/2020	3,156,783	3	х		
11	450208W	SR 502/I-5 to Battle Ground - Add Lanes				81,765,000	81,765,000							7,151,301	6/6/2012	5,194,043	4	х		
11	501203X	US 12/Frenchtown Vicinity to Walla Walla - Add Lanes	40,000	40,000		51,652,000	51,652,000							43,457,428	2/4/2008	33,732,740	8	х		
11	501210T	US 12/Nine Mile Hill to Woodward Canyon Vic - Build New Highway	16,000	16,000		5,371,000	5,371,000											x		
11	524002G	SR 240/Richland Y to Columbia Center I/C - Add Lanes	4,000	4,000		41,021,000	41,021,000							32,815,309	2/23/2005	30,473,331	3	х		
11	609049B	I-90/Spokane to Idaho State Line - Corridor Design	1,334,000	1,334,000		10,348,000	10,348,000							3,454,368	6/16/2020	3,398,398	3	х		
11	809936Z	SR 99/Alaskan Way Viaduct - Replacement	42,036,000	91,832,000	49,796,000	3,324,618,000	3,381,820,000	57,202,000	2,245,040					16,039,797	7/14/2008	17,039,595	4	X		Technical correction for a received settlement judgement that was incorrectly recorded as a reduction in expenditures rather than a receivable due to limitations of the Contract Administration and Payment System.
11	809940B	SR 99/Viaduct Project - Construction Mitigation				37,837,000	37,837,000											х		
11	816701C	SR 167/8th St E Vic to S 277th St Vic - Southbound Managed Lane	151,000	151,000		83,931,000	83,931,000							53,172,330	12/9/2014	53,999,888	3	х		
1 1	840502B 8BI1002	I-405/SR 181 to SR 167 - Widening I-405/Kirkland Vicinity Stage 2 -				140,084,000 342,737,000	140,084,000 342,737,000							87,501,003 249,999,996	6/20/2007 1/11/2012	91,500,005 155,500,001	3	x		
11	8BI1003	Widening (Nickel/TPA) SR 520/ Bridge Replacement and				2,677,790,000	2,677,790,000							834,214	9/8/2009	766,504	4	x		
11	8BI1009	HOV (Nickel/TPA) SR 520/Repayment of Sales Tax for				159,400,000	159,400,000							004,214	5/0/2005	700,004		~	x	
11	G2000107	Bridge Replacement I-405/SR 167 Corridor				112,000,000	112,000,000											x	^	Removed request for additional deferred sales tax.
11	L1000098	Improvements Sales Tax Deferral SR 520/124th St Interchange	28,756,000	16,756,000	-12,000,000	40,900,000	40,900,000											x		Adjusting cashflow per latest contractor estimates.
		(Design and Right of Way)						44.000						4 050 007	F 104 1000 4	0.040.400				
11	L1000099	I-5/Slater Road Interchange - Improvements	9,765,000	11,454,000	1,689,000	45,912,000	45,868,000	-44,000						4,658,327	5/31/2024	3,949,198	4	X		Adjusting cashflow per latest delivery estimates.
11	L1000110	I-405/NE 132nd Interchange - Totem Lake	34,236,000	34,219,000	-17,000	85,625,000	85,625,000							55,000,000	7/29/2021	50,444,111	3	X		
1 1	L1000111 L1000113	I-5/179th St Interchange I-90/SR 18 Interchange	4,220,000 137,268,000	4,220,000 133,979,000	-3,289,000	86,495,000 210,527,000	86,495,000 229,518,000	18,991,000		9/8/2020		10/30/2023		129,598,934	1/26/2022	125,688,000	3	X X		Requesting additional funding for change orders on the existing contract
11	L1000114	Improvements SR 531/43rd Ave NE to 67th Ave NE - Corridor Improvements	24,201,000	8,259,000	-15,942,000	39,477,000	39,499,000	22,000										X		under construction. Updated biennial cashflow to align with contractor estimates. Removed request for additional funds.
11	L1000120	SR 164 East Auburn Access	1,804,000	270,000	-1,534,000	15,000,000	14,823,000	-177,000										x		Reduced to recognize actual expenditures in Local Programs.

					Fundi	ing Variance					:	Schedule			Awarded Contr	acts ^{(5) and (6)}		;	Status	
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Comments 23-25 Q6 ^{(3) and (4)}
11	L1000199	SR 18 Widening - Issaquah/Hobart Rd to Raging River - Phase I	61,650,000	14,804,000	-46,846,000	665,884,000	665,884,000												х	RFP was delayed to July 2025, which also delays the Operationally Complete date and thus delays cashflow.
11	L1000240	SR 9/South Lake Stevens Road Roundabout	1,662,000	313,000	-1,349,000	9,500,000	8,151,000	-1,349,000						5,137,676	12/8/2021	5,273,174	5		х	Project completed.
11	L1000276	SR 162/410 Interchange Design and Right of Way Project	10,020,000	3,482,000	-6,538,000	10,509,000	10,509,000												х	Updating cashlow per latest delivery estimates.
11	L1000280	I-405/North 8th Street Direct Access Ramp in Renton				315,000,000	315,000,000											х		
11	L1000291	SR 224/ Red Mountain	16,225,000	16,225,000		32,213,000	32,213,000												х	
11	L1000312	SR 162/SR 161 Additional Connectivity in South Pierce County	199,000	199,000		500,000	500,000												x	
11	L1000319	I-5 S 38th St South to JBLM HOV				260,477,963	260,477,963													x
11	L1000333	Grady Way Overpass at Rainier BRT Access Study	750,000	750,000		750,000	750,000													
11	L1000350	SR 7/Pacific Avenue S Roundabout				2,297,000	2,297,000													
11	L1000351	SR 7/Pacific Avenue S Roundabout				3,801,000	3,801,000													
11	L1000352	SR 14/Camas Slough Bridge	250,000	250,000		250,000	250,000													
11	L1000375	Truck Parking Availability System	14,087,000	2,200,000	-11,887,000	14,087,000	9,072,000	-5,015,000												Reducing Federal funds to reflect the portion of grant funding being allocated to Washington and requesting fund transfer from L1000376 to fund Truck Parking Information Management System.
11	L1000376	Truck Parking Improvements				4,950,000		-4,950,000												Requesting fund transfer to L1000375 to fund Truck Parking Information Management System.
11	L1000377	Truck Parking Improvements on I-5 and SR 906	1,000,000	1,000,000		1,000,000	1,000,000													
11	L1100101	SR 520/148th Ave NE Overlake Access Ramp	13,950,000	13,950,000		75,264,000	75,264,000		450,000					28,820,645	6/1/2021	27,996,994	8		х	
11	L1100110	I-5/Marvin Road/SR 510 Interchange	41,000	41,000		46,907,000	46,907,000							32,593,625	9/6/2018	25,935,935	9		х	
11	L2000057	SR 26/Dusty to Colfax - Add Climbing Lanes	8,841,000	8,841,000		16,652,000	16,652,000							4,425,420	4/28/2022	5,548,000	3		х	
11	L2000061	SR 28/SR 285, North Wenatchee Area Improvements	1,309,000	1,309,000		8,399,000	8,399,000							5,728,841	3/6/2023	5,443,779	4		х	
11	L2000094	I-90/Medical Lake & Geiger Interchanges	1,018,000	1,165,000	147,000	27,907,000	28,054,000	147,000						10,840,925	5/13/2019	9,688,216	8		х	
11	L2000099	I-5/Mill Plain Boulevard				117,726,836	117,726,836													X
11	L2000102	SR 14/I-205 to SE 164th Ave - Auxiliary Lanes	14,040,000	15,256,000	1,216,000	28,400,000	29,000,000	600,000						18,191,935	5/9/2022	17,122,824	3		x	Includes \$600,000 in Unfunded needs for project close out. While not described in budget submittal Attachment A, included per November update request.
11	L2000118	SR 539/Guide Meridian				48,069,407	48,069,407													X
11	L2000119	I-5/Northbound on-ramp at Bakerview	725,000	725,000		10,915,000	10,915,000							3,691,665	12/15/2020	2,585,000	4		x	
11	L2000122	I-90/Barker to Harvard - Improve Interchanges & Local Roads	4,065,000	4,065,000		24,050,000	24,050,000							3,454,368	6/16/2020	3,398,398	3		х	
11	L2000123	I-82/EB WB On and Off Ramps	241,000	241,000		24,371,000	24,371,000							15,949,437	11/15/2018	14,128,990	3	Х		
1 1	L2000124 L2000127	I-90/Front Street UR US 395/Ridgeline Intersection	1,713,000	1,713,000		2,300,000 20,462,000	2,300,000 20,462,000							13,802,804	2/23/2021	12,331,611	8		x	Technical Correction Supplants \$1,713,000 in Local funds with CWA funds. The rest of the project work is not being funded by local contributions.
11	L2000139	I-5/156th NE Interchange in				42,000,000	42,000,000													Requesting this project be moved back to Improvements from Local
11	L2000170	Marysville SR 125/9th Street Plaza -	104,000	104,000		6,105,000	6,105,000							2,902,656	2/23/2021	2,937,290	2		х	Programs.
11	L2000201	Intersection Improvements I-90/Eastgate to SR 900 - Corridor	761,000	761,000		71,035,000	71,035,000		106,554					50,573,965	5/28/2019	46,898,047	4		х	
11	L2000202	Improvements SR 240/Richland Corridor	8,180,000	8,180,000		11,456,000	11,456,000							5,953,271	7/2/2024	6,396,270	3		x	
11	L2000204	Improvements I-5/North Lewis County Interchange	6,393,000	6,393,000		52,000,000	7,921,000	-44,079,000	+	+				1					x	Requesting project be moved to Local Programs.
11	22000204	i shtorti Eewis Goung interchange	0,000,000	0,000,000		52,000,000	,,021,000	-44,075,000											Â	

					Fund	ling Variance						Schedule			Awarded Contr	acts ^{(5) and (6)}		Status	
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Comments 23-25 Q6 ^{(1) and (4)}
11	L2000223	I-5 /Chamber Way Interchange Vicinity Improvements	9,420,000	9,420,000		103,852,000	103,852,000						(10,929,951	5/4/2017	10,930,002	3	x	
11	L2000229	I-5/NB Marine View Dr to SR 529 - Corridor & Interchange Improvements	72,749,000	72,749,000		122,870,000	122,870,000		7,863,728					80,941,000	4/28/2022	67,785,885	3	x	
11	L2000234	I-405/SR 522 to I-5 Capacity	326,293,000	316,293,000	-10,000,000	873,811,000	920,811,000	47,000,000						30,425	11/30/2020	19,955	2	x	Requesting additional funding for Right of Way challenges and escalation costs in toll infrastructure.
11	L2000246	SR 104 Realignment for Ferry Traffic				500,000	500,000											X	Costs in totenmastructure.
11	L2000255	SR 548 (Bell Road)/Peace Portal Drive Intersection	501,000		-501,000	939,000	438,000	-501,000										х	Removing unneeded funding.
11	L2021089	Liberty Park Land Bridge- Spokane	5,000,000	3,336,000	-1,664,000	9,000,000	8,000,000	-1,000,000											Requesting transfer of \$1,000,000 of Federal authority to new BIN 109010Z to reflect previously awarded RAISE grant for Northwest Region Judkin Park Station project.
11	L2021128	I-5 Nisqually Delta: Marvin Rd to Mounts Rd	8,953,000	4,348,000	-4,605,000	9,650,000	9,650,000												Adjusting cashflow per latest delivery estimates.
11	L2021133	Federal Funds Exchange Pilot Placeholder	7,500,000	7,500,000		25,000,000	25,000,000												
11	L2021187	Sales Tax Deferral SR 520 Seattle Corridor Improvements - West End				140,000,000	140,000,000												
1 1	L4000008 L4000009	I-5 Nisqually Delta US 101 Interchange West Olympia				54,007,000 6,000,000	54,007,000 6,000,000												x
11	L4000010	Project SR 104 Realignment for Ferry Traffic	4,913,000	3,904,000	-1,009,000	18,555,000	18,555,000												X Adjusting cashflow per latest delivery estimates.
11	L4000016	SR 3/Belfair Area - Widening and				42,608,000	42,608,000												X
11	L4000017	Safety Improvements (Phase 2) SR 3/Gorst Area - Widening	16,000,000	3,726,000	-12,274,000	74,298,000	74,298,000												X Adjusting cashflow per latest delivery estimates.
1 1	L4000054 L4000056	I-5 Columbia River Bridge US 2 Trestle Capacity	275,000,000 8,135,000	275,000,000 8,135,000		3,420,002,000 210,541,000	3,420,002,000 210,541,000											X	Adjusting cashflow per latest delivery estimates.
		Improvements & Westbound Trestle Replacement	-,,	-,,															
11	L4000117	SR 99 BAT Lanes: 148th St SW to Airport Rd - Everett				30,072,142	34,347,264	4,275,122										X	Requesting additional Federal authority for awarded Puget Sound Regional Council grant.
11	M00100R	I-5 JBLM Corridor Improvements	208,865,000	167,374,000	-41,491,000	555,798,000	555,798,000							9,677,122	12/28/2016	7,878,788	9	х	Adjusting cashflow per latest delivery estimates.
11	M00400R	SR 520 Seattle Corridor Improvements - West End	477,759,000	430,612,000	-47,147,000	2,691,785,000	2,691,785,000							389,859,195	10/24/2018	455,349,888	3	Х	Adjusting cashflow per latest delivery estimates.
11	M00600R	SR 167/SR 509 Puget Sound Gateway	794,866,000	718,384,000	-76,482,000	2,666,631,000	2,820,234,000	153,603,000	106,659,772	8/30/2017		6/18/2030		315,825,964	12/11/2020	263,975,895	3	X	Includes \$155,032,000 in Unfunded needs as described in budget submittal document Attachment A per November update request. Also swaps \$200,000,000 State authority for offsetting Federal authority from
11	M00800R	US 395 North Spokane Corridor	191,989,000	173,683,000	-18,306,000	1,056,585,000	1,333,217,000	276,632,000	64,502,853	3/26/2018		6/30/2029		8,888,669	5/14/2018	8,217,203	2	x	Fish Passage Barrier Removal 0BI4001. While not described in budget submittal document Attachment A, includes \$276,632,000 in Unfunded needs per November update request. The increase is due to a recently completed CEVP.
11	M00900R	I-405/Renton to Bellevue - Corridor Widening	460,489,000	465,625,000	5,136,000	1,334,283,000	1,425,653,000	91,370,000	24,770,911					60,000,000	7/14/2023	83,999,691	3	X	Requesting additional funding for challenges posed by recent Right of Way audit, escalation in cost of toll infrastructure, change orders and construction engineering costs on the civil contract, as well as a cost increase for the fish solution in the Ripley Lane project.
11	N00900R	SR 9/Marsh Road to 2nd Street Vic - Widening with Bridge Construction	14,415,000	12,895,000	-1,520,000	142,100,000	141,941,000	-159,000	27,551,680									x	Adjusting cashflow per latest delivery estimates and reduced for environmental mitigation transfer.
11	N52600R	SR 526 Corridor Improvements	6,592,000	10,035,000	3,443,000	47,197,000	46,893,000	-304,000	3,371,735									x	Transferring \$304,000 to Environmental BINs for ongoing plant establishment.
11	N92040R	SR 9/SR 204 Interchange	17,367,000	10,000,000	-7,367,000	66,144,000	59,612,000	-6,532,000	2,245,827					17,157,416	5/26/2022	14,088,088	5	x	Risk released.
11	NPARADI	SR 522/Paradise Lk Rd Interchange & Widening on SR 522 (Design/Engineeri	10,354,000	9,779,000	-575,000	34,627,000	34,627,000											x	Updated cashflow per latest delivery estimates.
11	T10300R	SR 28 East Wenatchee Corridor Improvements	8,826,000	8,796,000	-30,000	61,497,000	71,836,000	10,339,000	4,968,757									x	While not described in budget submittal document Attachment A, includes \$10,357,000 in Unfunded needs for project delays, re-evaluation of Environemtnal Site Assessments, and increasing costs in the housing market per November update request.

					Fundi	ing Variance					:	Schedule			Awarded Contr	acts ^{(5) and (6)}		Sta	tus
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	Comments 23-25 Q6 ^{(1) and (4)}
11	T20400R	I-5 Federal Way - Triangle Vicinity Improvements				115,001,631	115,001,631											3	
11	T20700SC	I-5/116th Street NE, 88th Street NE, and SR 528/Marine Drive Interchange	39,094,000	1,674,000	-37,420,000	68,729,000	68,790,000	61,000											Requesting additional Federal authority for awarded grant and reflecting a technical correction for State funds as too much was transferred to Environmental BIN for plant establishment in a previous budget request.
11	T20900R	US-12/Walla Walla Corridor Improvements	22,181,000	16,775,000	-5,406,000	183,208,000	518,424,000	335,216,000						108,510,000	4/13/2020	113,995,875	3		While not described in budget submittal document Attachment A, includes \$355,216,000 in Unfunded needs per November update request. This represents the unfunded construction phase on the final stage of the project which is currently funded for PE and RW. In February update 25D0T003, unfunded amount was reduced by \$108M with an offsetting \$108M Dedicated Federal fund source added to recognize grant award to Port of Walta Walta.
11	T21100R	I-82 Yakima - Union Gap Economic Development Improvements	3,276,000	478,000	-2,798,000	72,413,000	83,000,000	10,587,000											
11	T30400R	SR 3 Freight Corridor	25,067,000	12,011,000	-13,056,000	78,912,000	78,912,000											1	
11	T32700R	SR 510/Yelm Loop Phase 2	38,829,000	15,449,000	-23,380,000	75,000,000	90,656,000	15,656,000										1	While not described in budeget submittal document Attachment A, includes \$15,500,000 for additional environmental mitigation and a change in bridge foundation type in Unfunded needs per November update request.
11	T32800R	SR 518 Des Moines Interchange Improvement				13,426,000	13,426,000							9,273,461	6/2/2017	8,230,000	5	х	
12	0999021	Safety Project Reserve - Collision Reduction				187,227,000	159,204,000	-28,023,000											X Transferred to programmatic Safety BIN.
12	099902J	Safety Project Reserve - Collision Prevention				436,856,000	371,471,000	-65,385,000											X Transferred to programmatic Safety BIN.
12 12	0BI2010 0BI2011	Collision Prevention Collision Reduction	77,028,000 35,500,000	40,261,000 57,380,000	-36,767,000 21,880,000	308,876,000 169,302,000	352,081,000 221,899,000	43,205,000 52,597,000						586,615 545,111	6/13/2016 6/23/2021	478,714 422,207	5		
12	202801J	SR 28/E Wenatchee - Access	1,102,000	1,102,000	21,880,000	6,741,000	6,741,000	32,337,000	425,326					343,111	0/23/2021	422,207	4		
12	5012121	US 12/SR 124 Intersection - Build Interchange				21,317,000	21,317,000							15,614,038	2/7/2011	11,478,643	15	x	
12	L1000247	US 101/Morse Creek Safety Barrier	975,000	975,000		3,606,000	3,606,000							2,215,250	10/27/2020	2,069,069	2	;	(
12	L1000332	SR 162/SR410 Center Turn Lane	1,000,000	1,000,000		1,000,000	1,000,000												
12	L1000373	US 97 Wildlife Crossing Underpasses	1,000,000	1,000,000		1,000,000	1,000,000												
12	L2000091	SR 432 Longview Grade Crossing	782,000	124,000	-658,000	8,262,000	8,262,000											3	Technical correction to reflect actual fund types used at end of 2021-23 biennium. Intent was to use the budgeted Connecting Washington funds but a journal voucher correction could not be processed in time.
12	L2000128	US 395/Safety Corridor Improvements				15,000,000	15,000,000							11,888,332	6/13/2019	12,195,889	3	х	
12	L2000169	SR 20/Oak Harbor to Swantown Roundabout				30,000,000	30,000,000												X
12	L2000236	SR 26 & US 195 Safety Improvements				416,000	416,000							97,981	10/5/2017	115,662	3	x	
12	L2000238	SR 900 Pedestrian Safety	857,000	1,104,000	247,000	1,982,000	2,229,000	247,000						652,595	11/1/2022	704,590	4		
12	L2021117	US 97 Wildlife Crossing Improvements	2,738,000	2,738,000		2,738,000	2,738,000												x
12	L2021118	SR 900 Safety Improvements	450,000	5,953,000	5,503,000	450,000	6,764,000	6,314,000											Recognizing PSRC grant award.
12	L2021147	US 12 Bridge Replacement	836,000	836,000		836,000	836,000											$+ \top$	
12	L2021148 L2021160	US 101/SR 3 Safety Jersey Barriers SR 109 Bypass - Quinault	2,000,000 3,600,000	2,000,000 618,000	-2.982.000	2,000,000	2,000,000											+	Updating cashflow per latest delivery estimates.
12	L2021160 L2200042	SR 20 Race Road to Jacob's Road	95,000	95,000	-2,302,000	3,678,000	3,678,000			1				1,999,561	11/25/2015	2,245,556	4	x	oputting cashitow per tatest delivery estimates.
12	L4000144	State Route 547 Pedestrian and Bicycle Safety Trail (Kendall Trail)	1,000,000	250,000	-750,000	5,129,000	5,129,000												Requesting this project be moved from Z9 to I2.
12	N00100R	Rural Roadway Departures	2,667,000	2,667,000		8,000,000	8,000,000								0/// /0045	44.070.057		+	X
12 12	N00200R N30500R	US Hwy 2 Safety SR 305 Construction - Safety & Mability Improvements	6,214,000 21,081,000	6,214,000 21,081,000		19,000,000 40,300,000	19,000,000 40,300,000							11,398,101 11,137,232	2/1/2019 9/8/2023	11,870,667 10,491,325	2 5		
13	099912D	Mobility Improvements Local Programs Scenic Byways Projects - Safety Improvements	1,000	1,000		611,000	611,000											x	

					Fund	ding Variance					:	Schedule			Awarded Contr	acts ^{(5) and (6)}		Stat	us
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Comments 23-25 Q6 ^{(3) and (4)}
13	5082010	I-82/Valley Mall Blvd - Rebuild Interchange				34,803,000	34,803,000							23,320,934	2/19/2010	19,079,870	12	х	
13	508208M	I-82/Red Mountain Vicinity - Pre- Design Analysis	1,162,000	1,162,000		3,456,000	3,456,000											x	
13	509009B	I-90/Snoqualmie Pass East - Hyak to Keechelus Dam - Corridor Improvement	1,980,000	1,980,000		564,921,000	564,921,000							5,173,835	3/30/2009	3,298,002	18	x	
13	5090160	I-90/Canyon Rd Interchange - EB Ramp Terminal Improvements	16,000	16,000		920,000	920,000							334,092	12/11/2020	385,385	7	х	
13	L2000117	SR 501/I-5 to Port of Vancouver	507,000	507,000		7,000,000	7,000,000							5,952,577	3/29/2021	5,137,445	3	X	
13	L2000343	US 101/East Sequim Corridor Improvements	1,092,000	1,092,000		1,290,000	1,290,000											х	
13	L2021150	Greenwater Rest Area Design and Site Improvements	600,000	600,000		600,000	600,000												
13	L2220062	SR 14/Bingen Underpass	20,595,000	20,595,000		34,250,000	35,750,000	1,500,000										x	Updated project cost estimate to reflect what is believed to be needed for contract award.
13	L4000013	US 101/Simdars Bypass	2,642,000	94,000	-2,548,000	29,621,000	29,621,000												X Adjusting cashflow per latest delivery estimates.
13	M00500R	I-90 Snoqualmie Pass - Widen to Easton	144,168,000	138,184,000	-5,984,000	605,150,000	832,258,000	227,108,000	33,800,000					239,029,529	6/22/2022	285,464,519	5	х	While not described in budget submittal document Attachment A, includes \$227,150,000 in Unfunded needs per November update request. This
14	099902K	Environmental Retrofit Project Reserve - Stormwater Runoff	3,429,000		-3,429,000	7,134,000	5,650,000	-1,484,000										x	increase is due to a recently completed CEVP.
14	099902N	Project Reserve - Noise Reduction	3,000,000	3,000,000		3,000,000	3,000,000											X	
14	099902Q	Environmental Retrofit Project Reserve - Chronic Environment Deficiency	2,670,000	2,670,000		5,555,000	5,555,000											x	
14	0BI4001	Fish Passage Barrier Removal	1,268,601,000	1,037,258,000	-231,343,000	4,096,216,000	4,221,777,000	125,561,000						463,251	4/25/2011	338,103	7	x	Swaps \$200,000,000 in Federal authority with the Gateway program for \$200,000,000 in State authority in 25-27. Increase in Local funding contributions.
14	0BI4002	Noise Wall & Noise Mitigation Improvements	1,839,000	1,839,000		4,906,000	4,906,000							6,334,836	12/6/2004	5,817,222	7	x	
14	0BI4003	Stormwater & Mitigation Site Improvements	8,293,000	7,277,000	-1,016,000	34,204,000	35,250,000	1,046,000						107,520	2/12/2021	121,802	6	х	Increased from project transfers for long term plant establishment.
14	0BI4004	Chronic Environmental Deficiency Improvements	6,375,000	8,297,000	1,922,000	72,361,000	78,299,000	5,938,000						7,817,502	4/10/2013	5,164,771	12	x	Includes \$1,800,000 in Unfunded needs for use of foreign steel. This BIN lacks sufficient State authority for the expenditure. WSDOT is working with the contractor and FHWA to correct the steel issue and may be able to remove the need for state authority in a future update.
14	0BI4ENV	Environmental Mitigation Reserve - Nickel/TPA/CWA	3,139,000	4,623,000	1,484,000	16,628,000	18,572,000	1,944,000										x	
14	410524E	SR 105/Graveyard Spit - Dynamic Revetment and Dune Restoration	21,973,000	21,973,000		25,424,000	25,424,000			12/4/2023		5/1/2025							X
14	L2000160	I-5/Ship Canal Noise Wall	7,178,000	8,278,000	1,100,000	8,002,000	9,102,000	1,100,000	83,488					3,294,343	3/7/2024	5,265,000	6	x	While not described in budget submittal document Attachment A, includes \$850,000 in Unfunded needs for relocating ITS camera pole, removing transformer for illumination, and other contract changes per November update request. February increased the need by an additional \$250,000 for sewer and wall work.
14	L4000040	Stormwater Retrofits & Improvements	15,000,000	4,437,000	-10,563,000	515,000,000	515,000,000											х	
15	095901X	Set Aside for Improvement Program Support Activities - Improvements	30,182,000	30,182,000		446,712,000	446,712,000												
P1	0BP1001	Chip Seal Roadways Preservation	2,855,000	2,855,000		399,352,000	399,352,000							7,752,401	1/22/2018	7,804,095	2	х	
P1	0BP1002	Asphalt Roadways Preservation	143,857,000	144,046,000	189,000	2,707,472,000	2,707,661,000	189,000						1,677,579	4/1/2021	1,923,581	2	Х	
P1 P1	0BP1003 G2000113	Concrete Roadways Preservation SR 112 Preservation and	142,633,000 9,700,000	142,633,000 9,700,000		1,635,560,000 9,700,000	1,635,560,000 9,700,000							15,681,472	11/17/2008	9,874,897	5	X	
		maintenance	-																
P1	L1000198	Preservation Activities	10,369,000	10,369,000		90,000,000	90,000,000	-										Х	
P1	L1100071	Highway System Preservation	43,695,000	43,695,000		1,086,382,000	1,086,382,000											Х	
P1	L2021048	SR 243 Pavement Preservation and Shoulder Rebuild				12,512,000	12,512,000												X
P1	L2021134	Federal Funds Exchange Pilot Placeholder	7,500,000	7,500,000		25,000,000	25,000,000												
P1	L4000057	Highway Preservation	100,000,000	100,000,000		1,386,713,000	1,386,713,000											X	
P2	0BP2001	Bridge Replacement Preservation	36,397,000	36,397,000		373,131,000	373,131,000		6,400,000					12,395,530	11/29/2012	9,213,158	9	X	

					Fund	ing Variance						Schedule			Awarded Contr	acts ^{(5) and (6)}		S	itatus	
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress Future	Comments 23-25 Q6 ^{(3) and (4)}
P2	0BP2002	Bridge Repair Preservation	174,116,000	169,174,000	-4,942,000	2,240,415,000	2,239,408,000	-1,007,000	16,500,000					3,326,945	9/19/2022	3,127,153	4		x	Reduced total local funding contributions and pushed some local cashflow into 25-27.
P2	0BP2003	Bridge Scour Prevention Preservation	6,035,000	6,035,000		39,250,000	39,250,000							553,188	11/26/2024	639,827	2		х	
P2	0BP2004	Bridge Seismic Retrofit Preservation	45,074,000	45,074,000		196,721,000	196,721,000							4,914,295	12/26/2013	4,644,837	6		х	
P2	152099V	SR 520/Evergreen Point Floating Bridge R&R - Preservation	7,434,000	9,092,000	1,658,000	499,917,000	848,802,000	348,885,000						3,270,312	5/6/2024	4,137,209	2		х	Updating cashflow and total need for SR 520 toll facility R&R plan and recognizing emergent need for replacement of failed equipment.
P2	310407D	SR104/Port Angeles Graving Dock Settlement and Remediation	236,000	236,000		6,487,000	6,487,000											х		
P2	400411A	SR 4/Abernathy Creek Br - Replace Bridge	1,600,000	1,600,000		10,000,000	10,000,000												х	
P2	400612A	SR 6/Rock Creek Br E - Replace Bridge				10,386,000	10,386,000							11,692,593	2/3/2014	11,612,612	12	x		
P2	L2000174	SR 241/Mabton Bridge	21,542,000	21,992,000	450,000	24,487,000	24,937,000	450,000	2.047.140					14,371,650	4/20/2023	18,224,953	3		×	Increased costs due to change orders resulting from added bridge abutment mitigation efforts. While our described is budget cubmittel document Attachment A includes
P2	L2000203	SR 155/Omak Bridge Rehabilitation	2,000,000	1,734,000	-266,000	30,576,000	36,454,000	5,878,000	3,947,110										x	While not described in budget submittal document Attachment A, includes \$5,578,000 in Unfunded needs for changes in scope and change in location to the structure per November update request.
P2	L2021084	SR 525 Bridge Replacement - Mukilteo	4,318,500	693,000	-3,625,500	46,244,500	46,244,500												x	Adjusting cashflow per latest delivery estimates.
P2	TNBPRES	SR 16/Tacoma Narrows Bridge R&R - Preservation	12,202,000	9,811,000	-2,391,000	24,890,000	30,500,000	5,610,000						1,007,710	5/24/2016	999,186	3		х	Updating cashflow and total need for TNB toll facility R&R plan.
P3	099906Q	Local Funds Placeholder for	4,000,000	4,000,000		36,000,000	36,000,000												Х	
P3	099907Q	Federal Funds Placeholder for Preservation Program	30,000,000	30,000,000		270,000,000	270,000,000												X	
P3	099915E	Safety Rest Areas with Sanitary Disposal - Preservation Program	793,000	793,000		8,486,000	8,486,000							367,848	11/17/2022	326,869	3		х	
P3	099960K	Federal Funds Placeholder for Emergency Relief Funds	20,000,000	20,000,000		180,000,000	180,000,000												х	
P3	099960P	Statewide Safety Rest Area Minor Projects and Emergent Needs	350,000	350,000		4,505,000	4,505,000							1,593,839	7/2/2024	1,593,839	1		х	
P3 P3	0BP3001 0BP3002	Emergency Relief Preservation Unstable Slopes Preservation	25,682,000 6,000,000	25,992,000 6,000,000	310,000	149,321,000 205,773,000	149,631,000 205,773,000	310,000						320,370 313,979	7/1/2013 8/18/2023	201,147 754,083	4	_	x	
P3	0BP3003	Major Electrical Preservation	8,000,000	8,554,000	554,000	125,301,000	125,855,000	554,000						1,313,225	4/1/2021	1,575,423	4		x	Recognizing local funding contributions.
P3	0BP3004	Major Drainage Preservation	13,859,000	13,859,000		162,103,000	162,103,000							15,490,448	6/8/2012	14,311,311	6		х	
P3 P3	0BP3005 0BP3006	Rest Areas Preservation Weigh Stations Preservation	1,704,000 5,000,000	1,704,000 5,000,000		16,971,000 51,458,000	16,971,000 51,458,000							520,150	6/3/2014 7/26/2021	814,022 832,529	4		x	
P3 P3	0BP3007	Preservation of Highway Safety Features	15,262,000	15,262,000		273,162,000	273,162,000							1,448,279	7/7/2015	1,257,421	3		X	-
P3	1405RRT	I-405/SR 167 ETL Corridor R&R - Preservation	15,183,000	8,702,000	-6,481,000	1,244,425,000	1,044,601,000	-199,824,000						2,100,794	11/16/2022	2,320,874	2		х	Updating casfhlow and total need for I-405 toll facility R&R plan.
P3	G2000055	Land Mobile Radio (LMR) Upgrade	407,000	407,000		37,038,000	37,038,000												х	
P3 P4	L2000291 095901W	SR 99 Tunnel R&R - Preservation Set Aside for Preservation Program Support Activities	1,662,000 64,206,000	1,213,000 64,206,000	-449,000	447,167,000 971,079,000	415,409,000 971,079,000	-31,758,000											x	Updating cashflow and total need for SR 99 toll facility R&R plan.
P4	G2000114		21,000	21,000		21,000	21,000													-
P4	L2000290	Set Aside for Preservation Litigation Funds	22,000,000	9,500,000	-12,500,000	33,712,000	27,212,000	-6,500,000												Reduced to align with new settlement estimates.
Q3	000005Q	Programmatic Investment for Traffic Operations Capital Projects	14,877,404	14,513,162	-364,242	88,224,255	85,590,874	-2,633,381						753,243	5/23/2023	967,677	2		x	Archived prior expenditures and requesting additional authority in 25-27 for additional CMAQ and ITS grand funding awarded for Southwest Region Ramp Metering and Truck Parking signage.
Q3	000009Q	Challenge Seattle	1,152,000	1,154,044	2,044	5,538,000	5,601,020	63,020											х	
Q3 Q3	000024A 000024B	Sorting Signs at weigh stations Open/Closed signs at weigh stations		798,000 423,000	798,000 423,000		1,189,979 634,979	1,189,979 634,979												New BIN for Federal Motor Carrier Safety Administration grants New BIN for Federal Motor Carrier Safety Administration grants
Q3	000041P	stations Truck Parking Grant	1,856,487	1,851,819	-4,668	2,352,649	2,352,649													
Q3	0000411	Permit Database Improvements	1,513,753	1,135,314	-378,439	2,270,632	2,270,632												х	
Q3	0000YYY	SR 7/Pacific Highway Crossing and Signalization	3,080,000	3,080,000		3,080,000	3,080,000			10/30/2023		1/10/2025		3,506,313	6/14/2024	5,898,000	2			
Q3	L2021144	I-90 Camera Investments	1,463,000	1,463,000		1,463,000	1,463,000											1 1		

					Fund	ling Variance						Schedule			Awarded Contra	acts ^{(5) and (6)}		St	tatus	
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress Future	Comments 23-25 Q6 ^{(3) and (4)}
Y4	700000K	BNSF Puget Sound Rail Corridor Improvement - 2024 CRISI																		These federal funds were moved under the BIN (L2220057). The state match was already included in the BIN total.
Y4	700001C	New Locomotives (8) (ARRA)				59,544,000		-59,544,000		2/2/2015		4/30/2018							х	Project closed 07/24/2023
Y4	700010C	Passenger Rail Equipment	1,664,000	1,664,001	1	12,109,000	250,110,498	238,001,498				4/30/2047							х	Unfunded need based on updated agreement with Amtrak for Technical
Y4	752010A	Preservation Salmon Bay Bridge Rehabilitation	19,990,000	4,155,264	-15,834,736	25,000,000	25,000,000						1528							Support, Spares, and Supplies Agreement (TSSSA). Deferred funding to 25-27 biennium to reflect latest delivery estimates.
Y4	HSR001	Project State Corridor Safety and Positive Train Control Compliance	1,500,000		-1,500,000	1,500,000		-1,500,000		3/1/2018		5/31/2021							x	These funds were transferred to 700010C
Y4	HSR002	Locomotive Service Equipment and Overhaul	3,368,000	1,458,466	-1,909,534	4,000,000	2,089,986	-1,910,014				5/31/2021							X	These funds were transferred to 700010C
Y4	HSR004	Point Defiance Bypass Revenue Service	231,000	230,516	-484	5,635,000	5,635,121	121		12/6/2017		5/31/2021							х	
Y4	HSR005	Operational Modifications after new Service Launch	987,000	6,929	-980,071	1,000,000	20,000	-980,000		7/2/2018		5/31/2019							х	These funds were transferred to 700010C
Y4	L2021074	Ultra High Speed Rail	25,000,000	500,000	-24,500,000	150,000,000	105,500,000	-44,500,000											х	
Y4	L2220057	Cascades Corridor Slide Prevention and Repair Cascades Corridor Delivery	15,433,000	5,775,675	-9,657,325	42,557,000	33,748,968	-8,808,032		7/15/2016		4/30/2031							x	The federal funding was increased by \$6,488,000 due to the transfer of 700000K into the BIN where the state funding was included. The state funding was reduced by \$12.5M and transferred into the new PIN for Cascades Corridor Delivery Program (R00003A) This is a new PIN that was created with funds from L2220057 for the
		Program					12,000,000													delivery of the federal CID program. This project will fund the state match for the federal program we have been accepted into for the Cascades.
Y5	700401A	SSPR Railroad - Marshall to Oakesdale Track Rehab (2019 FRAP)				779,000		-779,000		7/1/2020		6/15/2022							X	Project closed 1/9/2023
Y5	700401B	Spokane, Spangle & Palouse Railway - Oakesdale to Fallon (2021 FRAP)	779,000	778,952	-48	779,000	779,000						1522						х	
Y5	700402A	PNW Farmers Cooperative - McCoy Grain Terminal Expansion (2025 FRAP)					2,889,740	2,889,740												New FRAP project award.
Y5	700602A	Washington Eastern - Track Rehab - MP 11-24, 37-57 (2019 FRAP)				806,000		-806,000		7/1/2020		4/15/2022							х	Project closed 7/29/2022
Y5	700603A	High Line Grain Growers Hartline Station Restoration (2025 FRAP)					1,241,600	1,241,600												New FRAP project award.
Y5	700612B	Highline Grain Growers, Inc- Restoration of Davenport Station (2021 FRAP)				736,000		-736,000											х	Project closed 5/12/2023
Y5	700810A	Columbia Rail/Port of Royal Slope- Industrial Access Track Ext(2021 FRAP)				740,000	736,443	-3,557		9/20/2021		6/30/2023							х	
Y5	701210A	Grain Train Program	200,000	200,000		1,100,000	1,117,048	17,048										+	Х	
Y5	711310B	Rainier Rail-Rail Line Rehab bet Western Junction & McKenna (2021 FRAP)				557,000		-557,000				5/1/2023							x	Project closed 5/19/2023
Y5	720201A	Columbia Walla Walla Railroad - Aggregate Hopper Cars (2019 FRAP)				313,000	278,512	-34,488		7/1/2020		6/30/2021							x	
Y5	720201B	Columbia Rail-Refurbish Rail Line from Walla Walla to Dayton (2023 FRAP)	421,000	420,617	-383	421,000	420,617	-383				12/31/2023	17							
Y5	721401A	Port of Benton - Rail Crossings (2023 FRAP)	1,030,000	1,030,000		1,030,000	1,030,000					5/31/2025								
Y5	721410B	Port of Benton - Yakima & Berry Bridges & Jadwin Ave Xing (2019 FRAP)				1,558,000		-1,558,000		7/1/2019		9/8/2020							х	Project closed 9/24/2021
Y5	724401A	Port of Longview - Industrial Rail Corridor Expansion (2023 FRAP)	2,060,000	24,299	-2,035,701	2,060,000	2,060,000					5/31/2027	6							The reappropriation request changed due to updated project schedules from fund recipients. This change is necessary for the agreement execution.
Y5	724812B	Columbia Basin Railroad Co 1st Subdivision Rehab Project (2021 FRAP)	5,000		-5,000	570,000	564,774	-5,226				6/30/2023							x	

					Fund	ling Variance					Sc	hedule			Awarded Contra	cts ^{(5) and (6)}		Status	5	
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Future	Comments 23-25 Q6 ^{(3) and (4)}
Y5 Y5	725910A 726811A	Ridgefield Rail Overpass Tacoma Rail - Tote Yard				873,000 397,000		-873,000 -397,000		10/16/2019 7/15/2019		9/16/2021 5/25/2021						X X		Project closed 2/3/2022
Y5	726813A	Improvement (2019 FRIB) Tacoma Rail - Marine View Drive				1,131,000		-1,131,000		7/1/2019		3/31/2021						x		Project closed 7/14/2022
Y5	726822A	Track Rehab (2019 FRAP) Tacoma Rail- New Equipment (2024	650,000	650,000		650,000	650,000						1509							Deferred funding to 25-27 biennium to reflect latest delivery estimates.
Y5	726823A	FRIB) Tacoma Rail - Lincoln Track		0	0	318,000	317,960	-40				3/16/2023						x		
		Upgrades (2021 FRIB)																		
Y5	726823B	Tacoma Rail - Locomotive Facility (2021 FRIB)		0	0	868,000	867,503	-497				6/28/2023						x		
Y5	726823C	Tacoma Rail - Yard Tracks Upgrade (2021 FRIB)		0	0	465,000	464,342	-658				6/30/2023						x		
¥5	726823D	Port of Benton- Crossing Replacements (2021 FRIB)	7,000		-7,000	260,000	253,294	-6,706				8/31/2022	12						х	
Y5	726823E	Port of Everett - Cargo Handling Equipment (2021 FRIB)	877,000	877,054	54	2,572,000	2,572,000					12/29/2023	6					х		
Y5	726823F	Tacoma Rail - Alexander Wye & Storage Track Upgrades (2021 FRIB)	606,000	592,451	-13,549	606,000	592,451	-13,549				12/29/2023							х	
Y5	726823G	Tacoma Rail - Blair Peninsula (2023 FRIB)	408,000	408,000		408,000	408,000					5/31/2024								
Y5	726823H	Tacoma Rail - Annie Tracks Switch and Curve Upgrade (2023 FRIB)	1,622,000	1,622,000		1,622,000	1,622,000					5/31/2024	8							
Y5	7268231	Tacoma Rail - Boom Truck Crane (2025 FRIB)					400,000	400,000												New FRIB project award.
Y5	726823K	Tacoma Rail - McPip Yard Upgrades (2025 FRIB)					1,100,000	1,100,000												New FRIB project award.
Y5	740201A	CSCD 286K Rail & Bridge Upgrade Project (2025 FRAP)					1,467,860	1,467,860												New FRAP project award.
¥5	741001B	Columbia Basin Railroad - Connell to Warden Tie Replacement (2023 FRAP)	735,000	735,000		735,000	735,000					9/30/2024	1							
Y5	741110A	Columbia Basin Railroad - Wheeler to Moses Lake Rehab (2019 FRAP)				711,000		-711,000		7/1/2019		6/30/2021						X		Project closed 7/14/2022
Y5	741201A	Columbia Basin Railroad - Warden to Wheeler Tie Replacement (2025 FRAP)					800,000	800,000												New FRAP project award.
Y5	744101A	PSAP - Corridor Strengthening and Resiliency Project (2023 FRAP)	1,897,000	1,897,025	25	1,897,000	1,897,025	25				12/31/2024								
Y5	744204B	Puget Sound & Pacific RR - Aberdeen Bridge Rehabilitation (2021 FRAP)		0	0	1,842,000	1,842,172	172				6/30/2023						x		
Y5	744210A	Puget Sound & Pacific Railroad - Hoquiam Bridge (2019 FRAP)				503,000		-503,000				6/7/2023						x		Project closed 3/27/2023
Y5	750101A	Rainier Rail - Blakeslee to Chehalis				458,000		-458,000		7/1/2019		4/6/2021						x		
Y5	750101B	Bridges (2019 FRAP) Rainier Rail - Joint Elimination &	460,000	460,000		460,000	460,000					12/31/2024								
Y5	750102A	Yard Buildout (2023 FRAP) Rainier Rail - Blakeslee Junction Siding Expansion - Phase 1 (2025 FRAP)					500,000	500,000												New FRAP project award.
Y5	755501A	FRAP) All Weather Wood - Spur Restoration (2023 FRAP)	286,000	286,194	194	286,000	286,194	194				6/30/2024	3							
Y5	757101A	Central Washington Railroad- Gibbon to Granger Tie Replacement(2023 FRAP)	678,000	8,000	-670,000	678,000	678,000					9/30/2024	9							
Y5	757111A	Central Washington RR - Sunnyside to Granger Track Rehab (2019 FRAP)				675,000		-675,000		7/1/2019		6/30/2021						x		Project closed 11/15/2021
Y5	757111B	Central Washington Railroad Co - 2nd Subdivision Track Rehab (2021 FRAP)				58,000		-58,000				10/24/2022						x		

					Fund	ling Variance					S	chedule			Awarded Contra	acts ^{(5) and (6)}		Status		
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Future	Comments 23-25 Q6 ^{(3) and (4)}
Y5	F01000A	Statewide - Freight Rail Investment Bank	1,082,000		-1,082,000	46,858,000	45,357,726	-1,500,274		7/6/2009		6/30/2027	(include)					x	De	eferred funding to 25-27 biennium to reflect latest delivery estimates.
Y5	F01001A	Statewide - Emergent Freight Rail Assistance Projects				44,110,000	37,210,800	-6,899,200		7/5/2011		5/31/2031						х		
Y5	F01111B	Palouse River and Coulee City RR Rehabilitation (Nickel Pkg)	1,212,000	370,144	-841,856	12,479,000	12,478,904	-96		7/6/2009		5/31/2033						х	De	eferred funding to 25-27 biennium to reflect latest delivery estimates.
Y5	L1000146	Grays Harbor Rail Corridor Safety Study				300,000	300,000			8/30/2017		5/31/2019						х		
Y5	L1000147	South Kelso Railroad Crossing	25,219,000	7,661,625	-17,557,375	31,207,000	31,034,000	-173,000		7/1/2019		4/30/2023						Х	De	eferred funding to 25-27 biennium to reflect latest delivery estimates.
Y5	L1000172	Chelatchie Prairie Railroad - Railroad Tunnel Emergency Repairs				13,000		-13,000		10/9/2017		5/30/2019						x		
Y5	L1000191	PV Hooper Track Improvements		0	0	3,613,000	3,613,240	240				5/28/2019						Х		
Y5	L1000221	Titlow Rail Bridge/Culvert Improvement - Metro Parks Tacoma	833,000	832,684	-316	1,000,000	1,000,000											х		
Y5	L1000233	Chelatchie Prairie Railroad Roadbed Rehabilitation	12,000	12,165	165	1,499,000	1,500,000	1,000										х		
Y5	L1000235	Port of Moses Lake Northern Columbia Basin Railroad Feasibility Study				249,000		-249,000										x		
Y5	L1000242	Spokane Airport Transload Facility				497,000		-497,000										Х		
Y5	L1000311	Chelatchie Prairie Railroad Track Improvements	500,000	500,000		500,000	500,000												х	
Y5	L1000347	Port of Longview Rail Corridor Expansion	5,000,000		-5,000,000	5,000,000	5,000,000												De	eferred funding to 25-27 biennium to reflect latest delivery estimates.
Y5	L1000348	Port of Quincy Rail Infrastructure Expansion	2,000,000	1,307,000	-693,000	2,000,000	2,000,000												De	eferred funding to 25-27 biennium to reflect latest delivery estimates.
Y5	L1100080	Port of Moses Lake	17,108,000	8,479,072	-8,628,928	23,904,000	23,903,000	-1,000		7/1/2019		4/1/2021						Х		eferred funding to 25-27 biennium to reflect latest delivery estimates.
Y5	L2000173	Connell Rail Interchange	18,553,146	2,751,536	-15,801,610	19,000,000	19,000,000											Х	De	eferred funding to 25-27 biennium to reflect latest delivery estimates.
Y5	L2000179	Highline Grain LLC - PCC Central WA Branch Rehab (2015 FRAP)	1,469,000	1,469,000		7,337,000	7,337,000			9/22/2015		5/30/2025						x		
Y5	L2000191	Palouse River and Coulee City RR Rehabilitation (CW Pkg)	11,884,000	8,997,314	-2,886,686	52,804,000	50,806,727	-1,997,273		9/12/2016		5/31/2031		1,086,701	10/24/2016	908,955	2	X	De	eferred funding to 25-27 biennium to reflect latest delivery estimates.
Y5	L2000289	Rail Crossing Improvements at 6th Ave. and South 19th St.	227,000	227,395	395	1,150,000	1,150,000	704										^		
Y5	L2000359	Aberdeen US 12 Highway-Rail Separation	122,000	122,408	408	697,000	697,791	791										X		
Y5	L2000361	Jones/John Liner Road BNSF Railroad Undercrossing	366,000	50,702	-315,298	850,000	850,000											X	De	eferred funding to 25-27 biennium to reflect latest delivery estimates.
Y5	L2021053	Chelatchie Prairie Railroad Bridge and Rehab Work	2,717,000	2,716,687	-313	2,739,000	2,739,000											X		
Y5 Y5	L2021138	Spokane Transload Center Rail Extension Spokane International Airport	1,700,000	1,700,000		1,700,000	1,700,000												v	
Y5	L4000074	Transload Rail Facility Palouse River and Coulee City RR	33,500,000	27,868,218	-5,631,782	1,500,000	260,826,000	110,826,000											^	eferred funding to 25-27 biennium to reflect latest delivery estimates and
Y5	L1000324	Rehabilitation (MAW Pkg) NW Seaport Alliance - Drayage	33,300,000	1,022,700	1,022,700	130,000,000	6,300,000	6,300,000											ac	Ided Federal grant funding.
		Truck Demonstration Project		1,022,700	1,022,700		0,300,000	0,000,000											fro ex	e reappropriation request changed due to updated project schedules m fund recipients. This change is necessary for the agreement ecution.
Y7	L1000325	NW Seaport Alliance - Zero Emission Shorepower Demonstration Project																	fro ex	e reappropriation request changed due to updated project schedules om fund recipients. This change is necessary for the agreement recution.
Y5	L1000327	Tacoma Rail - Zero-Emission Locomotives and Charging		2,400,000	2,400,000		5,000,000	5,000,000											De	eferred funding to 25-27 biennium to reflect latest delivery estimates.
Y7 Y7	L1000336 L1000337	Truck Parking Off SR 906 Port of Bremerton Electrification																		
Y7 Y7	L1000337 L1000338	Port of Bremerton Electrification Port of Anacortes Electrification				1	+		1					1					D/	eferred funding to 25-27 biennium to reflect latest delivery estimates.
Y7	L1000338	Puyallup Tribe Port Electrification																	Th fro	e reappropriation request changed due to updated project schedules m fund recipients. This change is necessary for the agreement ecution.

					Fund	ing Variance					\$	Schedule			Awarded Contr	acts ^{(5) and (6)}		Status	
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Comments 23-25 Q6 ^{(3) and (4)}
Y7	L2021182	Port Electrification Competitive Grants																	The reappropriation request changed due to updated project schedules from fund recipients. This change is necessary for the agreement execution.
Z2	01F035A	S 228th Street Extension & Grade Separation				8,623,000	8,623,000												
Z2	0LP500Z	State Infrastructure Bank	2,560,000		-2,560,000	6,241,000	6,333,000	92,000											Adjusted cashflow to reflect latest delivery estimates.
Z2	1018101Z	SR 164 East Auburn Access					177,000	177,000											Recognizing actual expenditures incurred in Local Programs before project
Z2	228531B	SR 285/North Wenatchee Area -	5,199,000		-5,199,000	17,374,000		-17,374,000											transferred to Improvements program. Requesting transfer to new BIN L2000062 as current Budget Item Number
Z2	L1000081	Intersection Improvements Community Facilities District	741,000	741,000		5,000,000	5,000,000												created table relationship problems in WSDOT systems.
Z2	L1000087	Improvements (Redmond) I-5/Port of Tacoma Road	7,700,000	5,100,000	-2,600,000	22,300,000	22,300,000												Adjusted cashflow to reflect latest delivery estimates.
Z2	L1000089	Interchange Mottman Rd Pedestrian & Street	1,110,000	1,110,000		7,608,000	7,608,000												
Z2	L1000094	Improvements Issaguah-Fall City Road				5,000,000	5,000,000												
Z2 Z2	L1000094 L1000132	SR 163/N 46th St. to N 54th St.				2,501,000	2,501,000												
Z2	L1000182	Woodin Ave Bridge				280,000	280,000												
Z2	L1000305	Port of Tacoma Road, East of I-5	5,100,000	2,000,000	-3,100,000	35,000,000	35,000,000												Adjusted cashflow to reflect latest delivery estimates.
Z2	L1000314	Ferry Landings at Anderson Island and Steilacoom	1,049,000	549,000	-500,000	1,063,000	1,063,000												
Z2	L1000331	Aberdeen US 12 Highway-Rail Separation Project	9,240,000	9,100,000	-140,000	72,660,000	72,660,000												
Z2	L1000354	Snowdon Elementary Safe Routes to School	419,000	219,000	-200,000	419,000	419,000												
Z2	L1000355	Republic pedestrian pathway	260,000	180,000	-80,000	260,000	260,000												
Z2	L1000356	Golden Tiger Multi-Use Trail	163,000		-163,000	163,000		-163,000											
Z2	L1000357	Island View to Vista Field pedestrian/bicycle bridge	2,151,000	151,000	-2,000,000	2,151,000	2,151,000												Adjusted cashflow to reflect latest delivery estimates.
Z2	L1000358	Tolt Middle School Access Project	40,000	20,000	-20,000	40,000	40,000												
Z2	L1000359	88th Ave Apple Valley	691,000	591,000	-100,000	691,000	691,000												
Z2	L1000361	Madison Street Safe Routes to School	175,000	75,000	-100,000	175,000	175,000												
Z2	L1000362	23rd Avenue Sidewalk Project	500,000	490,000	-10,000	500,000	500,000												
Z2	L1000363	Rivergrove Pedestrian Bridge over SR 410	515,000	500,000	-15,000	515,000	515,000												
Z2	L1000364	Crosswalk and Pedestrian Crossing Lights	1,400,000	100,000	-1,300,000	1,400,000	1,400,000												Adjusted cashflow to reflect latest delivery estimates.
Z2	L1000365	Sultan Comunity Transportation Feasibility Study	500,000	100,000	-400,000	500,000	500,000												
Z2	L1000366	84th Ave NE Pedestrian and Bicycle Project	3,100,000	750,000	-2,350,000	3,100,000	3,100,000												
Z2	L1000367	B Street Sidewalk	5,472,000	172,000	-5,300,000	5,472,000	5,472,000												Adjusted cashflow to reflect latest delivery estimates.
Z2	L1000370	Bethel School District sidewalk projects	4,800,000	200,000	-4,600,000	4,800,000	4,800,000												Adjusted cashflow to reflect latest delivery estimates.
Z2	L2000017	SR 516/Wax Rd to 185th Ave SE - Improvements	21,000	21,000		2,800,000	2,800,000												
Z2	L2000062	SR 285/North Wenatchee Area - Intersection Improvements		1,499,000	1,499,000		17,374,000	17,374,000											Requesting transfer from 228531B to new BIN L2000062 as current Budget Item Number created table relationship problems in WSDOT systems.
Z2	L2000064	Ridgefield Rail Overpass	3,000	3,000		7,768,000	7,768,000												
Z2	L2000065	SR 502 Main Street	4,879,000	4,009,000	-870,000	7,700,000	7,700,000												Adjusted cashflow to reflect latest delivery estimates.
70	1 2000000	Project/Widening	4 313 300	4 212 000		26.000.000	26.000.000												
Z2 Z2	L2000066 L2000067	Lewis Street Bridge East-West Corridor Overpass and	4,313,000 52,844,000	4,313,000 844,000	-52,000,000	26,000,000 55,844,000	26,000,000 55,844,000												Yakima County working through environmental for NEPA compliance.
Z2	L2000104	Bridge Covington Connector	233.000	233,000		24,000,000	24,000,000							+	-		+		
Z2 Z2	L2000104 L2000120	Orchard Street Connector	200,000	200,000		7,968,000	7,968,000			1			1	+			1		
Z2	L2000132	Duportail Bridge	1,073,000		-1,073,000	38,000,000	36,927,000	-1,073,000											Project completed and savings reflected.
Z2	L2000133	228th & Union Pacific Grade Separation (City of Kent)	2,000		-2,000	15,000,000	14,998,000	-2,000											
Z2	L2000134	41st Street Rucker Avenue Freight Corridor Phase 2	12,492,000	2,492,000	-10,000,000	36,500,000	36,500,000												

					Fund	ling Variance					S	chedule			Awarded Contra	acts ^{(5) and (6)}		Sta	atus	
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress Future	Comments 23-25 Q6 ^{(3) and (4)}
Z2	L2000136	Harbour Reach Extension	1,479,000	1,479,000		15,100,000	15,100,000													
Z2	L2000137	Sammamish Bridge Corridor				18,000,000	18,000,000													
Z2 Z2	L2000164 L2000171	Brady Road 35th Street Mill Creek				6,000,000 5,738,000	6,000,000 5,738,000													
Z2	L2000181	South Lander Street				2,500,000	2,500,000													
Z2	L2000205	I-5/Mellen Street Connector	5,155,000	5,155,000		9,242,000	9,242,000													
Z2	L2000256	Barker Rd/Trent Ave Grade Separation	4,000	4,000		1,500,000	1,500,000													
Z2	L2000264	South Lake Stevens Multi-Use Path				1,300,000	1,300,000													
Z2	L2000270	NE 132nd Street Sidewalk				500,000	500,000													
Z2	L2000272	Viking Way				500,000	500,000													
22 22	L2000274 L2000276	Chelan - Traffic Improvements Lyman - Prevedal Road Repairs	101,000	101,000		300,000 300,000	300,000 300,000													
72	L2000276 L2000277	White Salmon- Courtney Road			1	1,500,000	1,500,000													
Z2	L2000372	Hood River Bridge	2,000,000	2,000,000		5,000,000	5,000,000													
Z2	L2021047	SR 520 & 148th Avenue NE	750,000	250,000	-500,000	8,000,000	8,000,000													
Z2	L2021052	Bicycle/Pedestrian Crossing Fife to Tacoma Pedestrian Access	2,500,000	1,750,000	-750,000	25,600,000	25,600,000													Adjusted cashflow to reflect latest delivery estimates.
Z2	L2021032	SR-16/Wollochet Dr Safety	1,680,000	680,000	-1,000,000	1,680,000	1,680,000													Adjusted cashflow to reflect latest delivery estimates. Adjusted cashflow to reflect latest delivery estimates.
Z2	L2220059	SR 516/Jenkins Creek to 185th Avenue - Widening	8,813,000	8,813,000		19,522,000	19,522,000													
Z2	L4000081	Bothell Way NE/ Bothell Everett Highway Widening	2,000,000	2,000,000		7,000,000	7,000,000													
72	L4000084	BIA Rte 3	2,500,000	1,300,000	-1,200,000	2,500,000	2,500,000													Adjusted cashflow to reflect latest delivery estimates.
Z2	L4000093	SR 99 Revitalization Project	0.000.000	500.000	0.500.000	22,500,000	22,500,000													A -1:
Z2	L4000098	Puyallup Avenue Transit/Complete Street Improvements	3,000,000	500,000	-2,500,000	9,000,000	9,000,000													Adjusted cashflow to reflect latest delivery estimates.
Z2	L4000099	City Center Access Project - Federal Way	9,000,000	4,100,000	-4,900,000	30,000,000	30,000,000													Adjusted cashflow to reflect latest delivery estimates.
72	L4000102	Poplar Way Bridge	10,000,000	2,000,000	-8,000,000	10,000,000	10,000,000													Adjusted cashflow to reflect latest delivery estimates.
22	L4000104	Paine Field Access (100th St. SW) - Everett				8,400,000	8,400,000													
22	L4000105	156th Street Railroad Overcrossing	500,000	500,000		500,000	5,500,000	5,000,000												Requesting transfer of funds from BIN L4000106 as Grove Street Overcrossing project was cancelled.
Z2 Z2	L4000106 L4000115	Grove Street Overcrossing 224th Corridor Completion	5,000,000 10,000,000	2,100,000	-5,000,000	5,000,000 20,600,000	20,600,000	-5,000,000												Project cancelled. Updated cashflow per latest delivery estimates.
Z2	L4000113	42nd Ave Bridge	12,000,000	6,000,000	-6,000,000	17,000,000	17,000,000													Adjusted cashflow to reflect latest delivery estimates.
Z2	L4000123	Ballard-Interbay Regional Transportation (BIRT) System				25,000,000	25,000,000													· · · ·
Z2	L4000124	Corridor Guemes Ferry Boat Replacement Project (All Electric)	24,000,000	1,000,000	-23,000,000	24,000,000	24,000,000													Adjusted cashflow to reflect latest delivery estimates.
72	L4000125	Lummi Island Ferry System Modernization and Preservation	5,300,000	2,520,000	-2,780,000	5,300,000	5,300,000													Revised scope and schedule for project.
Z2	L4000149	61st Ave NE Sidewalk Replacement Project					3,500,000	3,500,000												Project added per Legislative staff request.
Z2	L4000167	Island View to Vista Field Trail System				5,000,000	5,000,000												_	
Z2	L4000177	Daisy Street Sidewalk Improvements				425,000	425,000													
Z2	L4000185	Port of Ilwaco - Discovery Trail Route Connection				240,000	240,000													
Z2	L4000200	Interuban Trail Extension to Puyallup	125,000	125,000		1,400,000	1,400,000													
Z2	L4000211	Cascade Elementary Safe Routes to School				474,000	474,000													
Z2	L4000216	Sidewalk on E Side of 116th Ave NE from NE 73rd to North of NE 75th Plac				500,000	500,000													
Z2	L4000218	Garrison Road Sidewalk Infill				700,000	700,000													

					Fund	ling Variance				Schedule				Awarded Contracts ^{(5) and (6)}					tus		
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed		Future	Comments 23-25 Q6 ^{(3) and (4)}
Z2	L4000219	Schuster Parkway Trail Improvements				15,000,000	15,000,000														
Z2	LXXEXST	Local Pilot Exchange - State Bucket	7,125,000	1,750,000	-5,375,000	23,750,000	23,750,000													Ad	djusted cashflow to reflect latest delivery estimates.
Z2	LXXXPBF	Flexible Pedestrian & Bicycle Safety Bucket	5,000,000	2,000,000	-3,000,000	5,000,000	5,000,000													Ad	djusted cashflow to reflect latest delivery estimates.
Z2	N52400R	SR 524: 48th Ave W - 37th Ave W Widening	1,000,000	1,000,000		14,864,000	14,864,000														
Z2 Z2	NEDMOND T10600R	SR 99 Revitalization in Edmonds Complete SR 522 Improvements- Kenmore	8,980,000 1,998,000	7,180,000 268,000	-1,800,000 -1,730,000	16,500,000 2,000,000	16,500,000 2,000,000														djusted cashflow to reflect latest delivery estimates. djusted cashflow to reflect latest delivery estimates.
Z2	WLBTRSTL 3LP138F	Wilburton Trestle	2,500,000 6,618,000	1,500,000	-1,000,000	2,500,000 7,533,000	2,500,000														djusted cashflow to reflect latest delivery estimates.
Z8		Port of Tacoma Rd Interchange Phase 3		4,618,000	-2,000,000		7,533,000													Adj	djusted cashflow to reflect latest delivery estimates.
Z8	6LP131F	Barker Rd / BNSF Grade Separation	2,489,000	2,489,000		6,000,000	6,000,000														
Z8 Z8	FM23X10 FM23X11	Bolles Road Overlay (Design) Re-Build of T-91 Gate & Access	80,000 75,000	80,000	-75,000	80,000 75,000	80,000	-75,000													ew Freight Mobility project as approved by FMSIB. ew Freight Mobility project as approved by FMSIB.
Z8	FM23X12	Road I-90 Transportation System Management & Operation (TSMO) Improvement	600,000	200,000	-400,000	600,000	600,000													Ne	ew Freight Mobility project as approved by FMSIB.
Z8	FM23XX1	76th Avenue S (South Phase)	5,000,000	4,000,000	-1,000,000	5,000,000	5,000,000														ew Freight Mobility project as approved by FMSIB.
Z8 Z8	FM23XX2 FM23XX3	Jefferson Street Realignment 6th/10th/12th Ave Improvements	3,000,000 2,420,000	1,650,000 2,000,000	-1,350,000 -420,000	3,000,000 2,420,000	3,000,000 2,420,000														ew Freight Mobility project as approved by FMSIB.
Z8	FM23XX4	McKittrick Underpass (INFRA Segment 1B)	3,000,000	500,000	-2,500,000	3,000,000	3,000,000													Ne	ew Freight Mobility project as approved by FMSIB. ew Freight Mobility project as approved by FMSIB.
Z8	FM23XX5	Terminal 5 Overpass (Design)	200,000	200,000		200,000	200,000														ew Freight Mobility project as approved by FMSIB.
Z8	FM23XX6	Study of Inland Intermodal Transfer Facilities Success Factors	300,000		-300,000	300,000	300,000													Ne	ew Freight Mobility project as approved by FMSIB.
Z8	FM23XX7	2024 Marine Cargo Forecast	300,000	300,000		300,000	300,000														ew Freight Mobility project as approved by FMSIB.
Z8	FM23XX8	Marine Drive Heavy Haul Freight Corridor Restoration	1,300,000	1,300,000		1,300,000	1,300,000														ew Freight Mobility project as approved by FMSIB.
Z8	FM23XX9	South Barker Rd Corridor Improvements	3,000,000	1,500,000	-1,500,000	3,000,000	3,000,000														ew Freight Mobility project as approved by FMSIB.
Z8	FM25X10	SR 117 Truck Route at US 101 Interchange Improvements					3,125,000	3,125,000													ew Freight Mobility project as approved by FMSIB.
Z8	FM25X11	Interstate 82/Hwy 241 Eastbound Roundabout Improvement					1,802,000	1,802,000												Ne	ew Freight Mobility project as approved by FMSIB.
Z8 Z8	FM25XX1 FM25XX2	Truck Parking I-5/Fort Lewis Argonne Road & Interstate-90					2,000,000 2,000,000	2,000,000 2,000,000													ew Freight Mobility project as approved by FMSIB. ew Freight Mobility project as approved by FMSIB.
	FM25XX3	Bridge					2,682,000	2,682,000													
Z8		Regional Beltway Connector - Ph 2 Stage 2B																			ew Freight Mobility project as approved by FMSIB.
Z8	FM25XX4	I-5 Port of Tacoma Road Interchange Ph 2B					5,000,000	5,000,000													ew Freight Mobility project as approved by FMSIB.
Z8 Z8	FM25XX5 FM25XX6	Argonne Road Reconstruction Miller Street Grade Separation					3,963,000 3,000,000	3,963,000 3,000,000													ew Freight Mobility project as approved by FMSIB. ew Freight Mobility project as approved by FMSIB.
Z8	FM25XX7	East Valley Highway Widening		1	1		700,000	700,000									1	+			ew Freight Mobility project as approved by FMSIB.
Z8	FM25XX8	Talley Way Corridor					4,970,000	4,970,000												Ne	ew Freight Mobility project as approved by FMSIB.
Z8	FM25XX9	Dallesport Industrial Park Rail Spur Improvements					221,000	221,000												Ne	ew Freight Mobility project as approved by FMSIB.
Z8	L1000205	Steward Rd	3,000,000	2,150,000	-850,000	3,700,000	3,700,000											+	_		djusted cashflow to reflect latest delivery estimates.
Z8 Z8	L1000206	East Marginal Way Heavy Haul Corridor Improvements Barker Rd Corridor Widening -	6,100,000	5,000,000 705,000	-1,100,000	6,100,000	6,100,000													Adj	djusted cashflow to reflect latest delivery estimates.
20 Z8	L1000210	Spokane River to SR-290 SR 529/I-5 Interchange Expansion	5,000,000	5,000,000		5,000,000	5,000,000												_	+	
Z8	L1000301	Bigelow Gulch Phase 2	2,290,000	2,290,000	1	2,290,000	2,290,000		1								1			+	
Z8	L1000321	Statewide Freight Investment Priorities	_,0,000			126,873,000	98,373,000	-28,500,000												Ac ¹	ctual projects identified and broken out.
Z9	G2000006	Wilburton Reconnection Project		l		5,000,000	5,000,000											+		$-\!\!\!\!\!\!\!\!\!\!\!\!\!\!\!$	
Z9	G2000010	Cowiche Canyon Trail	3,084,000	3,054,000	-30,000	3,550,000	3,550,000				1			1							

					Fund	ing Variance				Awarded Contracts ^{(5) and (6)}					Status					
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress Future	Comments 23-25 Q6 ^{(3) and (4)}
Z9 Z9	G2000011 G2000012	Mountains to Sound Greenway Schuster Parkway Trail	3,986,000	2,346,000	-1,640,000	14,000,000 4,000,000	14,000,000 4,000,000													Consultant delays shifted cashflow into 25-27 biennium.
Z9 Z9	G2000012 G2000013	SR 520 Trail Grade Separation at	3,986,000	2,346,000	-1,640,000	9,704,000	9,704,000													Consultant detays snifted cashiow into 25-27 biennium.
Z9	G2000015	40th Street Bay Street Pedestrian Project	2,961,000	961,000	-2,000,000	3,500,000	3,500,000													Adjusted cashflow to reflect latest delivery estimates.
29 Z9	G2000015 G2000016	Bay Street Pedestrian Project Burke-Gilman Trail Transit Access,	2,961,000	961,000	-2,000,000	16,000,000	16,000,000													Adjusted cashitow to renect tatest delivery estimates.
		Safety & Efficiency Improvements																		
Z9 Z9	G2000017 G2000018	Milton Trail Head/Interurban Trail City of Pacific - Interurban Trail				400,000 1,850,000	400,000 1,850,000													
Z9	G2000019	Deschutes Valley Trail Connection	1,000,000	1,000,000		5,800,000	5,800,000													-
Z9 Z9	G2000020 G2000021	Guemes Channel Trail Lake City Business District Sidewalks				3,500,000 2,000,000	3,500,000 2,000,000													
Z9	G2000023	Sidewaks Seattle Alaskan Way Protected Bike Lane	425,000	425,000		500,000	500,000													
Z9	G2000025	Trestle - Park & Ride - Trail	250,000	150,000	-100,000	250,000	250,000													
Z9 Z9	G2000026	Washington Park to Ferry Terminal - Trail Kirkland 132nd Ave NE & Slater Ave	1,086,000	500,000	-586,000	750,000	750,000													Adjusted cashflow to reflect latest delivery estimates.
		Crossing			000,000															
Z9 Z9	G2000078 G2000100	Redmond Ridge NE Roundabout Extension of Federal FAST Act Funds	793,000 46,580,000	793,000 35,278,000	-11,302,000	800,000 59,003,000	800,000 71,003,000	12,000,000												Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000148	SR 523 145th Street	11,572,000	9,818,000	-1,754,000	25,000,000	25,000,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000165	Traffic Avenue / SR 410 Interchange				300,000	300,000													
Z9 Z9	L1000169 L1000175	National Highway Freight Program West Main Street Realignment	4,768,000	3,768,000	-1,000,000	44,531,000 3,000,000	44,531,000 3,000,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000173	Project - Phase II SR 900-12th Ave NW Enhanced	201,000	201,000		1,500,000	1,500,000													
Z9	L1000185	Turning Capacity SR 9/4th Street NE - Frontier Village				420,000	420,000													
Z9	L1000186	Access Improvement Triangle Truss Bridge Deck				300,000	300,000													
Z9	L1000193	Replacement Bronson Way Bridge - Seismic Retrofit and Painting	920,000	920,000		3,000,000	3,000,000													
Z9	L1000195	Main Street Revitalization Project	64,000	64,000		360,000	360,000													
Z9	L1000196	Interurban Trail & Trailhead Relocation				1,200,000	1,200,000													
Z9 Z9	L1000200	SR 547 Pedestrian and Bicycle Safety Trail Covington Way SE Intersection				305,000	305,000													
		Improvements																		
Z9 Z9	L1000211 L1000222	Industrial Rail Additions Beech Street Extension	3,586,000	2,400,000	-1,186,000	3,900,000 995,000	3,900,000 995,000							+				\vdash	-+	Adjusted cashflow to reflect latest delivery estimates.
Z9 Z9	L1000222	Dupont-Steilacoom Road Improvements	143,000	143,000		3,900,000	3,900,000													
Z9	L1000244	SR 104/ 40th Place NE Roundabout	574,000	304,000	-270,000	650,000	650,000													
Z9	L1000249	Clinton to Ken's Corner Trail	407,000	407,000		860,000	860,000													
Z9	L1000250	I-405/ 44th Gateway Signage and	210,000	110,000	-100,000	210,000	210,000													
Z9	L1000260	Green-Scaping Improvements Wallace Kneeland and Shelton Springs Road intersection	650,000	300,000	-350,000	650,000	650,000													
Z9	L1000270	improvements Complete 224th Phase 2				1,500,000	1,500,000											$\left \right $		
29 Z9	L1000270 L1000279	Complete 224th Phase 2 Colville Airport Meteorological Station				1,500,000 60,000	1,500,000 60,000													
Z9	L1000281	Ballard-Interbay Regional Transportation system plan				632,000	632,000													
Z9	L1000282	Mickelson Parkway				750,000	750,000													
Z9	L1000283	South 314th St Improvements	225,000	125,000	-100,000	300,000	300,000										1			

					Fund	ling Variance				Awarded Contracts ^{(5) and (6)}					5					
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Future	Comments 23-25 Q6 ^{(3) and (4)}
Z9	L1000284	Ridgefield South I-5 Access Planning	44,000	44,000		250,000	250,000													
Z9	L1000285	Washougal 32nd St Underpass Design & Permitting	1,900,000	730,000	-1,170,000	1,900,000	1,900,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000294	Orting Pedestrian Bridge	9,000,000	6,000,000	-3,000,000	9,000,000	9,000,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000308	Connecting Communities	25,000,000	16,800,000	-8,200,000	100,000,000	50,000,000	-50,000,000												Correcting error - program total is intended to be \$50 million.
Z9	L1000309	School Based Bike Safety Education Program	16,800,000	16,800,000		216,000,000	216,000,000													
Z9	L1000316	US 195/Inland Empire Way	300,000	200,000	-100,000	300,000	300,000													
Z9	L1000317	Elevate Slater Road	2,000,000	1,000,000	-1,000,000	14,000,000	14,000,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000322	Grant and Adams Counties Bridges Federal Match	4,150,000	1,660,000	-2,490,000	4,150,000	4,150,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000323	Micromobility Program	7,000,000	5,432,000	-1,568,000	25,000,000	25,000,000													
Z9	L1000329	Grade Separation at Bell Road	2,200,000	1,200,000	-1,000,000	2,200,000	2,200,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000330	SR 507 Roundabouts	25,493,000	4,093,000	-21,400,000	25,493,000	25,493,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000334	Safe Routes to Schools Grant Program Move Ahead	45,399,000	24,260,000	-21,139,000	290,000,000	290,000,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000335	Pedestrian and Bicycle Safety Grant Program Move Ahead	43,058,000	27,686,000	-15,372,000	278,000,000	278,000,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000342	View Ridge Safe Routes to Schools	5,912,000	1,500,000	-4,412,000	5,912,000	5,912,000													
Z9	L1000353	Sunset Highway Bike Path	1,800,000	900,000	-900,000	1,800,000	1,800,000								1					Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000368	Communities for a Healthy Bay electric boat	982,000	250,000	-732,000	982,000	982,000													
Z9	L1000372	Lasher Street Improvement Project	800,000	300,000	-500,000	800,000	800,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L1000374	SR 410 Corridor Study	250,000	150,000	-100,000	250,000	250,000													
Z9	L1100049	Scott Avenue Reconnection Project				1,499,000	1,499,000													
Z9	L2000188	Pedestrian and Bicycle Safety Grant Program	47,707,000	27,707,000	-20,000,000	172,357,000	172,357,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L2000189	Safe Routes to Schools Grant Program	52,710,000	41,606,000	-11,104,000	254,807,000	254,807,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L2000228	Thornton Road Overpass	2,828,000	2,828,000		19,167,000	19,167,000													
Z9	L2000237	Renton Avenue Pedestrian Safety	410,000	410,000		590,000	590,000													
Z9	L2000239	Bus Lane Signage Vashon Ferry Terminal	2,000	2,000		75,000	75,000													
Z9	L2000240	4th Ave SW Enhancement Project				620,000	620,000													
Z9	L2000241	South 116th Street Peter Western				500,000	500,000													
Z9	L2000242	Bridge Repairs Centennial Trail Connector - Phase				500,000	500,000													
		3	005.000	015 000	50.000															
Z9	L2000245	Lake Forest Park SR 104/Lyon Creek Culvert	265,000	215,000	-50,000	540,000	540,000													
Z9	L2000247	Goodwin Bridge/ West Cashmere.	45.000	45.000		2,000,000	2,000,000		+									+		
Z9 Z9	L2000250 L2000262	E Nob Hill Blvd Columbia River Renaissance Trail	15,000	15,000		190,000 500,000	190,000 500,000													
Z9	L2000267	Connection 35th Ave. SE Reconstruction				500,000	500,000													
Z9	L2000268	Project Willis St (SR 516) and 4th Ave				3,000,000	3,000,000													
Z9	L2000282	Roundabout Grove Street Overcrossing				500,000	500,000													
Z9	L2000284	Port of Moses Lake - Hangar				100,000	100,000													
Z9	L2000285	Expansion Odessa - County Road Bridge				100,000	100,000													
		Replacement																		
Z9	L2000286	Wenatchee - Confluence Parkway	7,000	7,000		400,000	400,000													
Z9	L2000328	Bingen Walnut Creek & Maple Railroad Crossing	1,426,000	206,000	-1,220,000	1,800,000	1,800,000													Adjusted cashflow to reflect latest delivery estimates.
Z9	L2000339	SR 303 Warren Ave Bridge Pedestrian Improvements	1,629,000	1,529,000	-100,000	2,000,000	2,000,000													
Z9	L2000341	72nd/Washington Improvements in Yakima	893,000	593,000	-300,000	1,000,000	1,000,000													

Image: state							ng Variance					Schedule			Awarded Contra	acts ^{(5) and (6)}		Stat	us	
Note	SubProg	BIN	Project Title		Plan			Plan			Variance	Complete	Complete Variance	Engineers Estimate	Award Date			Completed In Progress	Future	Comments 23-25 Q6 $^{(1) \text{ and } (4)}$
Normal	Z9	L2000342					650,000	650,000					(
P Distance Distance <td>Z9</td> <td>L2000357</td> <td>520 Temporary Services and Noise</td> <td>229,000</td> <td>229,000</td> <td></td> <td>500,000</td> <td>500,000</td> <td></td>	Z9	L2000357	520 Temporary Services and Noise	229,000	229,000		500,000	500,000												
75 1000000000000000000000000000000000000	Z9	L2000360	SR 9/South Lake Stevens Road					427,000	427,000											
No. No. <td>Z9</td> <td>L2021081</td> <td>Meet Me on Meeker Multimodal</td> <td>3,000,000</td> <td>1,000,000</td> <td>-2,000,000</td> <td>10,000,000</td> <td>10,000,000</td> <td></td>	Z9	L2021081	Meet Me on Meeker Multimodal	3,000,000	1,000,000	-2,000,000	10,000,000	10,000,000												
	Z9	L2021082		1,200,000	300,000	-900,000	12,900,000	12,900,000												
D Displication Marked methods before Marked methods before <td>Z9</td> <td>L2021083</td> <td>Eustis Hunt and 216th Sidewalks</td> <td></td> <td></td> <td></td> <td>650,000</td> <td>1,300,000</td> <td>650,000</td> <td></td> <td>Double-stated budget by mistake, intent was to bring forward \$650,000</td>	Z9	L2021083	Eustis Hunt and 216th Sidewalks				650,000	1,300,000	650,000											Double-stated budget by mistake, intent was to bring forward \$650,000
1 000000000000000000000000000000000000	Z9	L2021093		5,000,000	500,000	-4,500,000	5,000,000	5,000,000												Adjusted cashflow to reflect latest delivery estimates.
Normal Normal<	Z9	L2021094	Snoqualmie Parkway Rehabilitation	5,000,000	3,913,000	-1,087,000	5,000,000	3,913,000	-1,087,000											Project completed with savings of over \$1 million.
Image: marked	Z9	L2021095	Clinton to Ken's Corner				3,520,000	3,520,000												
Image: Probability Norm Image: Probability Norm Image: Probability Norm N	Z9	L2021111					4,500,000	4,500,000												
Image: Normal system Image: No	Z9	L2021112		2,000,000	2,000,000		2,000,000	2,000,000												
No. Control Co	Z9	L2021116					750,000	750,000												
10 10000 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>																				
No. No. <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td> /</td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td>								/		-							-			
D Locate Model 4d Marchanges Model Model 4d Marchanges																			-	
Description Head Contract Grant Property option 5.000000 5.000000 5.000000																				
1 1 1 0 1 0 1 0 1 0																				Adjusted cashflow to reflect latest delivery estimates.
2 1000129 took hours is the headmanding 900.00 1000.00 900.00	Z9	L2021135	Snohomish County applied sustainable aviation evaluation	6,500,000	1,400,000	-5,100,000	6,500,000	6,500,000												Adjusted cashflow to reflect latest delivery estimates.
D Column Lattic Later Late	Z9	L2021139	State Route 516 Pedestrian Bridge	800,000	700,000	-100,000	800,000	800,000												
1 1	Z9	L2021140	City of Seattle I-5 Lid Study	200,000	30,000	-170,000	200,000	200,000												
Image:																				Adjusted cashflow to reflect latest delivery estimates.
10 102132 Wind Mode Charging 200,000 -5.00,000		L2021159					215,000													
Processes Processes <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>Adjusted cashflow to reflect latest delivery estimates.</td></t<>																				Adjusted cashflow to reflect latest delivery estimates.
12 12<			Roy Sidewalk & Crossing	. , ,																Adjusted cashflow to reflect latest delivery estimates.
19 Lo20138 Nucles Nier früge Figure 333.00 283.00 283.00 333.00 333.00 C <thc< th=""> <thc< th=""> <thc< th=""> C</thc<></thc<></thc<>																			_	
12 0ympic bacewore Trail US 10 1.28,000 1.28,000 7.55,000 7.00,00 7.00,000 <td></td> <td>-</td> <td>Updated cashflow per latest delivery estimates.</td>																			-	Updated cashflow per latest delivery estimates.
1 24213 3pad/Ano 10 Complete Strep 1.00.00 2.00.00 1.0			Olympic Discovery Trail/ US 101			-50,000														
29 L202194 72nd we & Washington Ave Active Transportation Components 500,000 500,000 500,000 500,000 500,000 500,000 500,000 500,000 500,000 500,000 500,000 200,000 200,000 200,000 200,000 200,000 200,000 200,000 200,000 200,000 200,000 100,0000 100,000 100,000	Z9	L2021193	SR 240/ Aaron Dr Complete Streets	1,000,000	250,000	-750,000	1,000,000	1,000,000												
29 1.202195 Chunba Heights Safety 2.00,000 550,000 1.450,000 2.000,000	Z9	L2021194	72nd Ave & Washington Ave Active	500,000	500,000		500,000	500,000												
29 L2021196 La Center Pac. Hwy Shared Use Path 1,000,00 200,000 -800,000 1,000,000 1,	Z9	L2021195	Columbia Heights Safety	2,000,000	550,000	-1,450,000	2,000,000	2,000,000												
Image: A sector of the sect	Z9	L2021196		1,000,000	200,000	-800,000	1,000,000	1,000,000												
29 L2021199 Bluff Trail Hood River to White Salmon 1,000,000 200,000 -800,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 1,000,000 900,000	Z9	L2021198		1,000,000		-1,000,000	1,000,000	1,000,000												Updated cashflow to delivery schedule estimates.
29 L2021200 Wide Hollow Creek Active Transportation Improvements 900,00 620,000 -280,000 900,000	Z9	L2021199	Bluff Trail Hood River to White	1,000,000	200,000	-800,000	1,000,000	1,000,000												
29 L021201 Yakina Greenwa Active Tansportation 1,200,000 600,000 1,200,000	Z9	L2021200	Wide Hollow Creek Active	900,000	620,000	-280,000	900,000	900,000												
Z9 L021202 Romance Hill Connector 500,000 500,000 500,000 S00,000 S00,	Z9	L2021201	Yakima Greenway Active	1,200,000	600,000	-600,000	1,200,000	1,200,000												Adjusted cashflow to reflect latest delivery estimates.
	Z9	L2021202					500,000	500,000												
Z9 L220089 [Slate Road Bridge 350,000 175,000 350,000 350,000 300,000 100,000	Z9	L2200089	Slater Road Bridge	350,000	175,000	-175,000	350,000	350,000					1							

		Funding Variance									S	chedule			Awarded Contrac	ts ^{(5) and (6)}		Statu	us
SubProg	BIN	Project Title	23-25 24LEGCOR ⁽¹⁾	23-25 Plan 25DOT003	23-25 Difference	Total 24LEGCOR ⁽¹⁾	Total Plan 25DOT003	Total Difference	Amount Reserved for Risk(2)	Advertisement 24LEGCOR	Advertisement Variance (months)	Operationally Complete 24LEGCOR	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Comments 23-25 Q6 ^{(3) and (4)}
Z9	L4000028	Woodinville SR 202 and Trestle				5,000,000	5,000,000												
Z9	L4000128	Widening Cook Street Greenway Bicycle/Pedestrian Improvements				2,200,000	2,200,000												
Z9	L4000129	Pacific Avenue Greenway Bicycle/Pedestrian Improvements	400,000	400,000		3,900,000	3,900,000												Adjusted cashflow to reflect latest delivery estimates.
Z9	L4000130	Millwood Trail - Spokane	750,000	250,000	-500,000	5,800,000	5,800,000												Adjusted cashflow to reflect latest delivery estimates.
Z9	L4000131	Usk Bridge Shared-Use Pathway	1,210,000	310,000	-900,000	13,500,000	13,500,000												
Z9	L4000132	East-West Corridor	3,200,000		-3,200,000	3,200,000	3,200,000												Adjusted cashflow to reflect latest delivery estimates.
Z9	L4000136	Warren Avenue Bridge				25,000,000	25,000,000												
Z9	L4000137	31st and Parkway Safe Route to School				1,620,000	1,620,000												
Z9	L4000138	148th Street Non-Motorized Bridge Project Phases 1 & 2	10,000,000	7,800,000	-2,200,000	10,000,000	10,000,000												Adjusted cashflow to reflect latest delivery estimates.
Z9	L4000139	Interurban Trail Improvements				2,000,000	2,000,000												
Z9	L4000140	Barnes Creek Trail South Segment - Des Moines	3,500,000	1,250,000	-2,250,000	3,500,000	3,500,000												
Z9	L4000141	White Center Pedestrian Safety Improvements	200,000	200,000		500,000	500,000												
Z9	L4000143	Bradley Road Safe Routes Pedestrian Improvements	3,000,000	500,000	-2,500,000	3,000,000	3,000,000												Adjusted cashflow to reflect latest delivery estimates.
Z9	L4000144	State Route 547 Pedestrian and Bicycle Safety Trail (Kendall Trail)	1,000,000	250,000	-750,000	5,129,000	5,129,000												
Z9	L4000145	16th Street NE Centennial Trail Connector - Phase I				2,500,000	2,500,000												
Z9	L4000146	South Lake Stevens Road Multi-Use Path - Phase 2				3,000,000	3,000,000												
Z9	L4000148	Town Center to Burke Gilman Trail Connector				100,000	100,000												
Z9	L4000150	Rapid Flashing Beacon on State St at 7th Avenue S				150,000	150,000												
Z9	L4000151	Eastrail Multi-Use Corridor through Bellevue	6,000,000	6,000,000		18,000,000	18,000,000												
Z9	L4000152	Mountains to Sound Greenway Trail "Bellevue Gap"	6,900,000	300,000	-6,600,000	6,900,000	6,900,000												Adjusted cashflow to reflect latest delivery estimates.
Z9	L4000154	North Aurora Safety Improvements	4,000,000	1,000,000	-3,000,000	50,000,000	50,000,000												
Z9	L4000155	Eastrail Corridor South	3,000,000	1,500,000	-1,500,000	6,000,000	6,000,000												
Z9	N400526I	North Lewis County Industrial Access					44,079,000	44,079,000											Requesting project be moved to Local Programs from Improvements.
Z2	G2000106	SR109/88 Corner Roadway	2,000,000	2,000,000		2,000,000	2,000,000											х	Contract completed and awaiting final payment.
Z2	L2000139	I-5/156th NE Interchange in Marysville				42,000,000	42,000,000												x
Z2	L2021090	SR 305/Suquamish Way Access Road	8,000,000	1,100,000	-6,900,000	8,000,000	8,000,000											х	Adjusted cashflow to reflect latest delivery estimates.
Z2	L2021122	Reducing Rural Roadway Departures Program	4,000,000	2,500,000	-1,500,000	12,000,000	12,000,000											x	Adjusted cashflow to reflect latest delivery estimates.
Z9	L4000046	Columbia River Bridge Replacement/Hood River to White Salmon	50,000,000	50,000,000		319,000,000	319,000,000												X

Notes:

1. Represents Department's original 2025-27 budget proejct list submittal (25DOT001).

2. In addition to risk reserves established to mitigate known risks, each project includes an amount for unknown risk or contingency. This amount may vary, but department guidelines state that it should typically be 4% of the contract amount.

3. Explanations are provided for variances greater than \$500,000/biennium or \$500,000/total project cost when compared to the latest legislative final TEIS version.

4. Explanations are provided for variances greater than 3 months in Advertisement Date or in Operationally Complete Date when compared to the latest legislative final TEIS version.

5. There may be more than one contract associated with a PIN or BIN. Also, the award amount will be different than the construction amount (sales tax, construction engineering, and contingency, etc.). Additionaly, a contract may be associated with more than one BIN and the same information will be shown for each BIN.

6. Individual contract information in the programmatic BIN is not included in this report.